



**Power
Generation**

GENERATOR SET TEST CERTIFICATE

Industrial Product Test Record Certificate of Test

Genset Load Testing -ISO 8528 Part-5

Date: 17-Sep-15

General Information

Customer

CME

Service Rating

Stand By

Fuel Type

Diesel Type II

Product Information

Model

C60D6

3 Phase

Genset Sr. No

1151210118

Governor Type

Mechanical

Controller Model

PC 1.1

Engine Sr. No

GUY828011

Alternator Sr. No

G151378518

Cooling System Type

Mounted Radiator

Genset KVA Rating

75

Test Conditions

Altitude (m ASL)

663

Ambient Temp (°C)

29

Air Filter Inlet Temp (°C)

30-40

Fuel Oil Spec:

ASTM D 975 No.2 Diesel Fuel

Coolant Mix:

Ethylene Glycol+Water (1:1)

Lube Oil Spec:

SAE 15W40 API CH-4

Product Option Checked/Adjusted

Battery Charger

☒

3-Way valve

☒

HWT Shut down

☒

Coolant Heater

☒

Emergency Stop

☒

Controller

☒

EBS

☒

Governor

☒

Voltage Regulator

☒

PMG

☒

Remote Start

☒

Low Coolant sender

☒

Space Heater

☒

Oil Pressure Sender

☒

Low Coolant Shut Down

☒

Earth Fault Shut Down

☒

Oil Pressure Shut Down

☒

Low Fuel Level Warning

☒

Oil Temperature Heater

☒

HWT Sender

☒

Technical Data- Declared

Power Output (KW)

60

Rated Current (A)

114.0

Rated Voltage (V)

380

Speed (RPM)

1800

Rated Output (KVA)

75

Power Factor

0.8

Frequency (HZ)

60

Performance Class

G2

Technical Data - Measured (All Sets are tested at POWER FACTOR=1)

Observed Power

60.3

Corrected Power

60

SET RESULTS
NO LOAD CONDITION

Voltage

L1-L2 380 V

Current

L1 0 Amps

Frequency 63.3 HZ

L2-L3 380 V

L2 0 Amps

Lube Pressure 640 Kpa

L3-L1 380 V

L3 0 Amps

Coolant Temp 33 °C

Load (KW)

0

RPM

1899

SET RESULTS
FULL LOAD CONDITION

Voltage

L1-L2 384 V

Current

L1 90 Amps

Frequency 60.1 HZ

L2-L3 384 V

L2 90 Amps

Lube Pressure 448 Kpa

L3-L1 384 V

L3 90 Amps

Coolant Temp 80 °C

Load (KW)

60.3

RPM

1803

Certified BY

[Signature]

Operator's Cummins WWID.

NE757

Cycle Duration
(in Hours.)

0.5

Format No. : QSF : E059:01

Power Generation Business Unit
Division of Cummins India Limited
Plot No. B2, SEZ Industrial Area
Vill : Survadi Nandal
Taluka Phaltan
Dist. Satara, Pin : 415523
cumminsindia.com

Registered Office
Cummins India Limited, Kothrud, Pune 411 038 Maharashtra, India
CIN : L29112PN1962PLC012276

Cummins India Ltd.

Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **S3.8G-10**


Serial Number **GUY828011**was tested using

Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the

test standard is **96 BHP** @ **1800RPM**

Date : 17-Sep-15



Product Conformance