

**Power
Generation****GENERATOR SET TEST CERTIFICATE**

Industrial Product Test Record Certificate of Test

Date: 26-Sep-15

Genset Load Testing -ISO 8528 Part-5

General Information

Customer

Service Rating

CME

Stand By

Fuel Type

Diesel Type II

Product Information

Model

C135D6

3 Phase

Governor Type

Electronic

Genset Sr. No

1151408862

Engine Sr. No

84249990

Controller Model

PC 1.2

Cooling System Type

Mounted Radiator

Alternator Sr. No

N151392368

Genset KVA Rating

169

Test Conditions

Altitude (m ASL)

663

Air Filter Inlet Temp (°C)

30-40

Ambient Temp (°C)

29

Coolant Mix:

Ethylene Glycol+Water (1:1)

Fuel Oil Spec:

ASTM D 975 No.2 Diesel Fuel

Lube Oil Spec:

SAE 15W40 API CI-4

Product Option Checked/Adjusted

Battery Charger

☒

3-Way valve

☒

HWT Shut down

☒

Coolant Heater

☒

Emergency Stop

☒

Controller

☒

EBS

☒

Governor

☒

Voltage Regulator

☒

PMG

☒

Remote Start

☒

Low Coolant sender

☒

Space Heater

☒

Oil Pressure Sender

☒

Low Coolant Shut Down

☒

Earth Fault Shut Down

☒

Oil Pressure Shut Down

☒

Low Fuel Level Warning

☒

Oil Temperature Heater

☒

HWT Sender

☒**Technical Data- Declared**

Power Output (KW)

135

Rated Current (A)

256.8

Rated Voltage (V)

380

Speed (RPM)

1800

Rated Output (KVA)

169

Power Factor

0.8

Frequency (HZ)

60

Performance Class

G2

Technical Data - Measured (All Sets are tested at POWER FACTOR=1)

Observed Power

135.4

Corrected Power

135

**SET RESULTS
NO LOAD CONDITION**

Voltage

L1-L2 380 V

Current

L1 0 Amps

Frequency

60 HZ

L2-L3 380 V

L2 0 Amps

Lube Pressure

628 Kpa

L3-L1 380 V

L3 0 Amps

Coolant Temp

28 °C

Load (KW)

0

RPM

1800

**SET RESULTS
FULL LOAD CONDITION**

Voltage

L1-L2 384 V

Current

L1 204 Amps

Frequency

60 HZ

L2-L3 384 V

L2 204 Amps

Lube Pressure

455 Kpa

L3-L1 384 V

L3 204 Amps

Coolant Temp

78 °C

Load (KW)

135.4

RPM

1800

Certified BY

Operator's Cummins WWID.

MP737

Cycle Duration
(in Hours.)

0.42

Format No. : QSF : E059:01

Power Generation Business Unit
Division of Cummins India Limited
Plot No. B2, SEZ Industrial Area
Vill : Survadi Nandal
Taluka Phaltan
Dist. Satara, Pin : 415523
cumminsindia.com

Registered Office
Cummins India Limited, Kothrud, Pune 411 038 Maharashtra, India
CIN : L29112PN1962PLC012276

Our energy working for you.™



Cummins India Ltd.
Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **6BTAA5.9-G6**

Serial Number **84249990**was tested using

Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the
test standard is **195 BHP** @ **1500RPM**

215 BHP @ **1800RPM**

Date : /26-Sep/15


Product Conformance