



**Power
Generation**

GENERATOR SET TEST CERTIFICATE

Industrial Product Test Record Certificate of Test

Genset Load Testing -ISO 8528 Part-5

Date: 26-Sep-15

General Information

Customer: CME
Service Rating: Stand By Fuel Type: Diesel Type II

Product Information

Model: C135D6 3 Phase Genset Sr. No: 1151408863
Governor Type: Electronic Controller Model: PC 1.2
Engine Sr. No: 84249113 Alternator Sr. No: N151392364
Cooling System Type: Mounted Radiator Genset KVA Rating: 169

Test Conditions

Altitude (m ASL): 663 Ambient Temp (°C): 29
Air Filter Inlet Temp (°C): 30-40 Fuel Oil Spec: ASTM D 975 No.2 Diesel Fuel
Coolant Mix: Ethylene Glycol+Water (1:1) Lube Oil Spec: SAE 15W40 API CI-4

Product Option Checked/Adjusted

Battery Charger	☒	3-Way valve	☒	HWT Shut down	☒
Coolant Heater	☒	Emergency Stop	☒	Controller	☒
EBS	☒	Governor	☒	Voltage Regulator	☒
PMG	☒	Remote Start	☒	Low Coolant sender	☒
Space Heater	☒	Oil Pressure Sender	☒	Low Coolant Shut Down	☒
Earth Fault Shut Down	☒	Oil Pressure Shut Down	☒	Low Fuel Level Warning	☒
Oil Temperature Heater	☒	HWT Sender	☒		

Technical Data- Declared

Power Output (KW)	135	Rated Current (A)	256.8
Rated Voltage (V)	380	Speed (RPM)	1800
Rated Output (KVA)	169	Power Factor	0.8
Frequency (HZ)	60	Performance Class	G2

Technical Data - Measured (All Sets are tested at POWER FACTOR=1)

Observed Power	135.3	Corrected Power	135			
SET RESULTS NO LOAD CONDITION	Voltage L1-L2	380 V	Current L1	0 Amps	Frequency	60 HZ
	L2-L3	380 V	L2	0 Amps	Lube Pressure	635 Kpa
	L3-L1	380 V	L3	0 Amps	Coolant Temp	28 °C
	Load (KW)	0	RPM	1800		
SET RESULTS FULL LOAD CONDITION	Voltage L1-L2	384 V	Current L1	204 Amps	Frequency	60 HZ
	L2-L3	384 V	L2	204 Amps	Lube Pressure	454 Kpa
	L3-L1	384 V	L3	204 Amps	Coolant Temp	78 °C
	Load (KW)	135.3	RPM	1800		

Certified BY

Benip

Operator's Cummins WWID.

LB871

Cycle Duration
(in Hours.)

0.4

Format No. : QSF : E059:01

Power Generation Business Unit
Division of Cummins India Limited
Plot No. B2, SEZ Industrial Area,
Vill : Survadi Nandal
Taluka Phaltan
Dist. Satara, Pin : 415523
cumminsindia.com

Registered Office
Cummins India Limited, Kothrud, Pune 411 038 Maharashtra, India
CIN : L29112PN1962PLC012276

Cummins India Ltd.
Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model 6BTAA5.9-G6

Serial Number 84249113 was tested using


Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P to N.T.P conditions as per the

test standard is 195 BHP @ 1500RPM

215 BHP @ 1800RPM

Date : / 26-Sep-15


Product Conformance