

**Power
Generation****GENERATOR SET TEST CERTIFICATE**

Industrial Product Test Record Certificate of Test

Genset Load Testing -ISO 8528 Part-5

Date: 11-Oct-15

General Information

Customer **CME**

Service Rating **Stand By** Fuel Type **Diesel Type II**

Product Information

Model **C300D6** **3 Phase** Genset Sr. No **J151801824**

Governor Type **Electronic** Controller Model **PC 1.2**

Engine Sr. No **84501200** Alternator Sr. No **N151392415**

Cooling System Type **Mounted Radiator** Genset KVA Rating **375**

Test Conditions

Altitude (m ASL) **663** Ambient Temp (°C) **29**

Air Filter Inlet Temp (°C) **30-40** Fuel Oil Spec: **ASTM D 975 No.2 Diesel Fuel**

Coolant Mix: **Ethylene Glycol+Water (1:1)** Lube Oil Spec: **SAE 15W40 API CI-4**

Product Option Checked/Adjusted

Battery Charger	☒	3-Way valve	☐	HWT Shut down	☒
Coolant Heater	☐	Emergency Stop	☒	Controller	☒
EBS	☐	Governor	☒	Voltage Regulator	☐
PMG	☐	Remote Start	☐	Low Coolant sender	☒
Space Heater	☐	Oil Pressure Sender	☒	Low Coolant Shut Down	☒
Earth Fault Shut Down	☐	Oil Pressure Shut Down	☒	Low Fuel Level Warning	☒
Oil Temperature Heater	☐	HWT Sender	☒		

Technical Data- Declared

Power Output (KW) **300** Rated Current (A) **569.8**

Rated Voltage (V) **380** Speed (RPM) **1800**

Rated Output (KVA) **375** Power Factor **0.8**

Frequency (HZ) **60** Performance Class **G2**

Technical Data - Measured (All Sets are tested at POWER FACTOR=1)

Observed Power **297** Corrected Power **300**

SET RESULTS NO LOAD CONDITION	Voltage	L1-L2 380 V	Current	L1 0 Amps	Frequency	60 HZ
		L2-L3 380 V		L2 0 Amps	Lube Pressure	589 Kpa
		L3-L1 380 V		L3 0 Amps	Coolant Temp	32 °C
	Load (KW)	0	RPM	1800		
SET RESULTS FULL LOAD CONDITION	Voltage	L1-L2 382 V	Current	L1 452 Amps	Frequency	60 HZ
		L2-L3 382 V		L2 452 Amps	Lube Pressure	390 Kpa
		L3-L1 382 V		L3 452 Amps	Coolant Temp	91 °C
	Load (KW)	297	RPM	1800		

Certified BY

Operator's Cummins WWID.

MR219

Cycle Duration
(in Hours.)

1.25

Format No. : QSF : E059:01

Power Generation Business Unit
Division of Cummins India Limited
Plot No. B2, SEZ Industrial Area,
Vill : Survadi Nandal
Taluka Phaltan
Dist. Satara, Pin : 415523
cumminsindia.com

Registered Office
Cummins India Limited, Kothrud, Pune 411 038 Maharashtra, India
CIN : L29112PN1962PLC012276



Cummins India Ltd.

Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **QSL9-G5**

Serial Number **84501200**was tested using

Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P to N.T.P conditions as per the

test standard is **415 BHP** @ **1500RPM**

476 BHP @ **1800RPM**

Date : /11-Oct-15


Product Conformance