



**Power
Generation**

GENERATOR SET TEST CERTIFICATE

Industrial Product Test Record Certificate of Test

Genset Load Testing - ISO 8528 Part-5

Date: 26-Sep-15

General Information

Customer: CME
Service Rating: Stand By Fuel Type: Diesel Type II

Product Information

Model: C135D6 3 Phase Genset Sr. No: 1151408912
Governor Type: Electronic Controller Model: PC 1.2
Engine Sr. No: 84251847 Alternator Sr. No: N151392377
Cooling System Type: Mounted Radiator Genset KVA Rating: 169

Test Conditions

Altitude (m ASL): 663 Ambient Temp (°C): 30
Air Filter Inlet Temp (°C): 30-40 Fuel Oil Spec: ASTM D 975 No.2 Diesel Fuel
Coolant Mix: Ethylene Glycol+Water (1:1) Lube Oil Spec: SAE 15W40 API CI-4

Product Option Checked/Adjusted

Battery Charger	☒	3-Way valve	☒	HWT Shut down	☒
Coolant Heater	☒	Emergency Stop	☒	Controller	☒
EBS	☒	Governor	☒	Voltage Regulator	☒
PMG	☒	Remote Start	☒	Low Coolant sender	☒
Space Heater	☒	Oil Pressure Sender	☒	Low Coolant Shut Down	☒
Earth Fault Shut Down	☒	Oil Pressure Shut Down	☒	Low Fuel Level Warning	☒
Oil Temperature Heater	☒	HWT Sender	☒		

Technical Data- Declared

Power Output (KW): 135 Rated Current (A): 256.8
Rated Voltage (V): 380 Speed (RPM): 1800
Rated Output (KVA): 169 Power Factor: 0.8
Frequency (HZ): 60 Performance Class: G2

Technical Data - Measured (All Sets are tested at POWER FACTOR=1)

Observed Power	134.9	Corrected Power	135			
SET RESULTS NO LOAD CONDITION	Voltage L1-L2	380 V	Current L1	0 Amps	Frequency	60 HZ
	L2-L3	380 V	L2	0 Amps	Lube Pressure	582 Kpa
	L3-L1	380 V	L3	0 Amps	Coolant Temp	31 °C
	Load (KW)	0	RPM	1800		
	SET RESULTS FULL LOAD CONDITION	Voltage L1-L2	384 V	Current L1	205 Amps	Frequency
L2-L3		384 V	L2	205 Amps	Lube Pressure	490 Kpa
L3-L1		384 V	L3	205 Amps	Coolant Temp	75 °C
Load (KW)		134.9	RPM	1800		

Certified BY

Sunil

Operator's Cummins WWID.

KO198

Cycle Duration
(in Hours.)

0.41

Format No. : QSF : E059:01

Power Generation Business Unit
Division of Cummins India Limited
Plot No. B2, SEZ Industrial Area,
Vill : Survadi Nandal
Taluka Phaltan
Dist. Satara, Pin : 415523
cumminsindia.com

Registered Office
Cummins India Limited, Kothrud, Pune 411 038 Maharashtra, India
CIN : L29112PN1962PLC012276

Cummins India Ltd.

Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **6BTAA5.9-G6**

Serial Number **84251847**was tested using


Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P. to N.T.P conditions as per the

test standard is **195 BHP** @ **1500RPM**

215 BHP @ **1800RPM**

Date : 26-Sep-15


Product Conformance