



**Power
Generation**

GENERATOR SET TEST CERTIFICATE

Industrial Product Test Record Certificate of Test

Date: 26-Sep-15

Genset Load Testing -ISO 8528 Part-5

General Information

Customer: CME
Service Rating: Stand By
Fuel Type: Diesel Type II

Product Information

Model: C135D6 3 Phase
Governor Type: Electronic
Engine Sr. No: 84252543
Cooling System Type: Mounted Radiator
Genset Sr. No: 1151408874
Controller Model: PC 1.2
Alternator Sr. No: N151392386
Genset KVA Rating: 169

Test Conditions

Altitude (m ASL): 663
Air Filter Inlet Temp (°C): 30-40
Coolant Mix: Ethylene Glycol+Water (1:1)
Ambient Temp (°C): 33
Fuel Oil Spec: ASTM D 975 No.2 Diesel Fuel
Lube Oil Spec: SAE 15W40 API CI-4

Product Option Checked/Adjusted

Battery Charger	☒	3-Way valve	☒	HWT Shut down	☒
Coolant Heater	☒	Emergency Stop	☒	Controller	☒
EBS	☒	Governor	☒	Voltage Regulator	☒
PMG	☒	Remote Start	☒	Low Coolant sender	☒
Space Heater	☒	Oil Pressure Sender	☒	Low Coolant Shut Down	☒
Earth Fault Shut Down	☒	Oil Pressure Shut Down	☒	Low Fuel Level Warning	☒
Oil Temperature Heater	☒	HWT Sender	☒		

Technical Data- Declared

Power Output (KW)	135	Rated Current (A)	256.8
Rated Voltage (V)	380	Speed (RPM)	1800
Rated Output (KVA)	169	Power Factor	0.8
Frequency (HZ)	60	Performance Class	G2

Technical Data - Measured (All Sets are tested at POWER FACTOR=1)

Observed Power	135.8	Corrected Power	135			
SET RESULTS NO LOAD CONDITION	Voltage L1-L2	380 V	Current L1	0 Amps	Frequency	60 HZ
	L2-L3	380 V	L2	0 Amps	Lube Pressure	568 Kpa
	L3-L1	380 V	L3	0 Amps	Coolant Temp	31 °C
	Load (KW)	0	RPM	1800		
SET RESULTS FULL LOAD CONDITION	Voltage L1-L2	383 V	Current L1	204 Amps	Frequency	60 HZ
	L2-L3	383 V	L2	204 Amps	Lube Pressure	424 Kpa
	L3-L1	383 V	L3	204 Amps	Coolant Temp	80 °C
	Load (KW)	135.8	RPM	1800		

Certified BY

Operator's Cummins WWID.

NE789

Cycle Duration
(in Hours.)

0.4

Format No. : QSF : E059:01

Power Generation Business Unit
Division of Cummins India Limited
Plot No. B2, SEZ Industrial Area,
Vill : Survadi Nandal
Taluka Phaltan
Dist. Satara, Pin : 415523
cumminsindia.com

Registered Office
Cummins India Limited, Kothrud, Pune 411 038 Maharashtra, India
CIN : L29112PN1962PLC012276

Cummins India Ltd.

Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model 6BTAA5.9-G6

Serial Number 84252543 was tested using


Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P. to N.T.P conditions as per the

test standard is 195 BHP @ 1500RPM

215 BHP @ 1800RPM

Date : 26-Sep-15


Product Conformance