



**Power
Generation**

GENERATOR SET TEST CERTIFICATE

Industrial Product Test Record Certificate of Test

Genset Load Testing -ISO 8528 Part-5

Date: 15-Sep-15

General Information

Customer: CME
Service Rating: Stand By Fuel Type: Diesel Type II

Product Information

Model: C100D6 3 Phase Genset Sr. No: I151408806
Governor Type: Electronic Controller Model: PC 1.2
Engine Sr. No: 84244955 Alternator Sr. No: N15G299326
Cooling System Type: Mounted Radiator Genset KVA Rating: 125

Test Conditions

Altitude (m ASL): 663 Ambient Temp (°C): 29
Air Filter Inlet Temp (°C): 30-40 Fuel Oil Spec: ASTM D 975 No.2 Diesel Fuel
Coolant Mix: Ethylene Glycol+Water (1:1) Lube Oil Spec: SAE 15W40 API CI-4

Product Option Checked/Adjusted

Battery Charger	☒	3-Way valve	☐	HWT Shut down	☒
Coolant Heater	☐	Emergency Stop	☒	Controller	☒
EBS	☐	Governor	☒	Voltage Regulator	☐
PMG	☐	Remote Start	☐	Low Coolant sender	☒
Space Heater	☐	Oil Pressure Sender	☒	Low Coolant Shut Down	☒
Earth Fault Shut Down	☐	Oil Pressure Shut Down	☒	Low Fuel Level Warning	☒
Oil Temperature Heater	☐	HWT Sender	☒		

Technical Data- Declared

Power Output (KW)	100	Rated Current (A)	189.9
Rated Voltage (V)	380	Speed (RPM)	1800
Rated Output (KVA)	125	Power Factor	0.8
Frequency (HZ)	60	Performance Class	G2

Technical Data - Measured (All Sets are tested at POWER FACTOR=1)

Observed Power: 99.7 Corrected Power: 100

SET RESULTS NO LOAD CONDITION	Voltage	L1-L2 380 V	Current	L1 0 Amps	Frequency	60 HZ
		L2-L3 380 V		L2 0 Amps	Lube Pressure	612 Kpa
		L3-L1 380 V		L3 0 Amps	Coolant Temp	31 °C
	Load (KW)	0	RPM	1800		

SET RESULTS FULL LOAD CONDITION	Voltage	L1-L2 384 V	Current	L1 151 Amps	Frequency	60 HZ
		L2-L3 384 V		L2 151 Amps	Lube Pressure	468 Kpa
		L3-L1 384 V		L3 151 Amps	Coolant Temp	80 °C
	Load (KW)	99.7	RPM	1800		

Certified BY

Sumit

Operator's Cummins WWID.

NE791

Cycle Duration
(in Hours.)

0.46

Our energy working for you.™



Cummins India Ltd.

Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model 6BTA5.9-G6

84244955
Serial Numberwas tested using

Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P. to N.T.P conditions as per the

144 BHP 1800RPM
test standard is@.....

Date : 15-Sep-15

Sunil
Product Conformance