

STAMFORD**Test Certificate**FOR
SALIENT POLE, SELF EXCITED / PMG EXCITED AND SELF REGULATED AC GENERATORMachine No. **N16B082138**Type Test has been conducted on similar design machine
STANDARDS: Generator conforms to BS 5000 : Part 3, IS 4722
Tested in accordance with BS EN 60034 - 1
Rotor dynamically balanced to BS ISO 1940 - 1**ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR:**

FRAME: UCI274V1	AVR: SX460	AVR NO: 1072591071	ENCLOSURE: IP23
RATED KVA: 125	RATED VOLTS: 400	RATED AMPS: 173.9	FREQUENCY: 60
POWER FACTOR: .8	STR CONN: Series Star	STR WINDING: 311	RATING: Base Continuous
EXC. VOLTS: 60	EXC.AMPS: 2.5	AMB TEMP: 40	WIRE: 4-Wire

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION :U-V-W

WINDING	COLD RESISTANCE IN Ohm(+/- 10) AT 20°C (MAX VALUES)	INSULATION RESISTANCE (M- Ohm)	HV TEST 2KV FOR 1 MIN	INSULATION CLASS
STATOR	0.08296	2+	OK	H
ROTOR	1.399	2+	OK	H

REGULATION TEST

FREQ.	VOLTS	AMPS	KVA	PF	KW	EXC.VOLT	EXC.AMP	% LOAD
62	401.4	0.00	0.00	0.00	0.00	11	.46	0.00
60	400	173.9	125	.8	100	60	2.5	100.00

REGULATION = (N.L.VOLTAGE-F.L.VOLTAGE / RATED VOLTAGE)*100 = 0.34 %

Machine Description: AC Generator.UC27.4.V.1.311.,3.,11.5.,SX460.Onan Green
Remarks:

AUTHORISED SIGNATORY

Date: 23-FEB-16

Job No: 3366557-011

Quality Assurance

Certificate Of ConformityQuality System Approval
ISO 9001/2008Frame Size : **UCI274V1**Serial Number : **N16B082138**

Manufactured Date : 23-FEB-16

KVA: **125**Authorised Signatory Quality Assurance: 

Electrical Test

Final Inspection

T01

T07

Date: 23-FEB-16

4673

16038 3397



**Power
Generation**

Cummins India Ltd.

Power Generation Business Unit

Engine Test Certificate

This is to certify that Engine Model **6BTAA5.9-G13**


Serial Number **P84286453**.....was tested using

Diesel as per ISO - 3046 Standard.

Corrected Full Load B.H.P. to N.T.P conditions as per the

test standard is.....¹⁵⁹ B.H.P. @.....¹⁵⁰⁰ R.P.M.

Date : /27/02/2016


Product Conformance

A048U279

Sudhir Gensets Ltd. ATHAL UNIT

sudhir

Powering the Nation

Plot No. 8, 9 & 10, Survey No. 144/1/2/1/2
& 144/1/2/1/3 & 144/1/2/10, Athal Industrial Estate, Village - Athal,
Post. Naroli, Silvassa. (U. T. of D & N.H.) Tel.: (0260) 3291420 / 21

TEST CERTIFICATE FOR ELECTRIC DIESEL GENERATING SET

This is to certify that 185 KVA Diesel Generating Set

S. R. No. 4673 has been tested at our works as per

ISO : 8528. The performance of the set was found electrically
and mechanically sound and in working order in all particulars.

The set was coupled with the following major components.

Engine Make :

Cummins

Engine Model : *6BTA 29G13*

Engine Sr. No. : *784286453*

Alternator Make :

Stalder

Frame Size : *4427441*

Alternator Sr. No. : *N163082138*

[Signature]
(Authorised Signatory)
(Q. A & C.)