

SC-157-40

VARADA ENERGIES PVT LTD. PRODUCT TEST CERTIFICATE
GENERAL INFORMATION

Customer Name

Customer Order No.

Test Cell No.

2

PRODUCT INFORMATION

Model	VEPL-40-CDP	Genset Serial No.	VEPL/2017-18-0041
Engine Serial No.	GFHM 401766	Alternator Serial No.	LBS3F17G10658-H
Brand Name	Ashok Leyland	Alternator Make.	Leroy Somer
Fuel Type	HSD	Controller Type	DEEP SEA
Govoner Type	MECHANICAL	Cooling System Type	WATER COOLED

TEST CONDITION

Altitude (Meters ASL)	1000	Oil Specifications	Ley Power 15 W 40 - Synthetic
Ambient Temp. (C)	38	Humidity (%)	38
Air Filter Inlet Temp (C)	42	Coolant Mix	50 : 50

PRODUCT OPTIONS CHECKED

☒ Emergency Stop	☐ Panel Heater	☐ Low Coolant Warning	☐ High Fuel S/Down
☒ Over Load Protection	☒ High Water Temp	☒ LET Warning	☐ High Fuel Warning
☒ Over Speed Protection	☒ Low Lub Oil Pressure	☐ Low Fuel S/Down	☐ Parallel Bus PT Module
☒ Under Voltage Protection	☐ Low Coolant S/Down	☐ Low Fuel Warning	☐ Earth Fault S/Down

TECHNICAL DATA (Declared)

Service Rating	40 kVA	Power Factor	0.8
Power Output (kW)	32	Rated Output (kW)	32
Rated Voltage (V)	400	Rated Current (A)	45
Frequency (Hz)	60	Speed (RPM)	1800
Number of Phases	3	Performance Class	H

TECHNICAL DATA (Measured)
Results (No Load)

Voltage	1 - 2 : 402 Volts	2 - 3 : 403 Volts	1 - 3 : 404 Volts
No Load Frequency	61.6	No Load Coolant Temp. (C)	72
No Load Lube Press	3.8 Bar		

Result (Full Load)

Voltage	1 - 2 : 401 Volts	2 - 3 : 403 Volts	1 - 3 : 401 Volts
Current	1 : 45 Amps	2 : 44 Amps	3 : 46 Amps
Full Load Frequency	60 Hz.	Full Load Coolant Temp. (C)	89
Full Load Lube Press	3.58 Bar	Power Factor	1.0
Prime set tested to 110% of Full Load (if required)		NA	

Tested By

Date

25-Jul-17

RUN HOURS

45 mins

