OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

Equipment	**AWP**
Brand / Make	**JLG**
Asset ID	**S28SJ-995**
Model Number	**860SJ**
Serial Number	**0300205491**
Working Height	**28 Meter**
Type	**Diesel Telescopic Boom**
Manufacturing Year	**2015**

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities.

Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at: Info@sudhirrentals.com

Sincerely,

شركة سودهير لتأجير المعدات
الدمام
س.ت ٢٠٥٠١٣٠٠٥٣
C.R. 2050130053
Dammam
SUDHIR EQUIPMENT RENTAL COMPANY

Rajesh Thakur
Plant Manager
Sudhir Equipment Rental Company

Certificate of Insurance

Policy Holder Name	Sudhir Equipment Rental Company	**اسم حامل الوثيقة**
Policy Number	5/EP/30425/0/0	**رقم الوثيقة**
Original Policy Period	05/04/2026 to 04/04/2027	**فترة الوثيقة الأصلية**

Gulf Insurance Group certifies that above client is holding Contractor's Plant & Machinery Insurance Policy for the below mentioned Equipment in accordance with the above mentioned Insurance Policy:

تشهد مجموعة الخليج للتأمين بأن العميل المذكور أعلاه يحمل وثيقة تأمين على معدات والات المقاولين للمعدة المذكورة أدناه, و ذلك وفقا لشروط وثيقة التأمين المذكورة أعلاه:

Asset ID	:	S28SJ-995	:	**معرف الأصل**
Brand	:	JLG	:	**العلامة التجارية**
Type	:	860SJ	:	**النوع**
Model	:	AWPS	:	**الطراز**
Manufacturing Year	:	2015	:	**سنة الصنع**
Equipment Serial Number	:	300205491	:	**الرقم التسلسلي للمعدة**
Insurance Effective Date	:	05/04/2026	:	**تاريخ سريان التأمين**

This Certificate has been issued upon Insureds request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تم اصدار هذة الشهادة بناء على طلب المؤمن له وذلك حسب الشروط والاستثناءات والاشتراطات المذكورة في الوثيقة

Al Khobar : 01st April 2026

Signature of Insurer's Authorized Representative

PUBLIC

Bureau Veritas, Saudi Arabia

8th Floor, Danah Business Tower, Olaya District, Al Khobar, Kingdom of Saudi Arabia
Tel No : +966 13 882 1071
Web : https://middle-east.bureauveritas.com

Report No.: 253590

LIFTING EQUIPMENT INSPECTION REPORT	**RPO NO**. N/A			**CRM NO.** -	**Report No**. 253590
	Area DAMMAM	**Inspection Date** 08/11/2026		**Inspection Time** 11:30	**Previous Sticker** No.BV-24-5596 / Issue By BV
Department / Contractor SUDHIR EQUIPMENT RENTAL CO.	**Equipment Number** S28SJ-995	**Equipment Location** DMM YARD		**Inspection Result** **Pass**	**New Sticker No.** BV-9025
Manufacturer JLG	**Model** 860 SJ	**Capacity** 500 LBS	**Type** MEWP	**Equipment Serial Number** 0300205491	**Sticker Expiration Date** 07/05/2027

Above Equipment was inspected by **Bureau Veritas** in accordance with applicable Saudi Aramco GI's, ASME and API Standards.Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

No.	DEFICIENCIES / NOTES	Corrective Action Taken
1	-PERIODIC INSPECTION AND FUNCTION TEST FOR BOOM SUPPORTED ELEVATING WORK PLATFORM AS PER AS S.ARAMCO GI 7.030 AND ANSI 92.5 -EQUIPMENT WAS FOUND SATISFACTORY AT THE TIME OF INSPECTION -FOLLOW PROPER PM REGULARLY	-

Receiver's Name : ARIF	**Badge No :** -	**Technical Reviewer Name :** MAHMOUD EL NAHAS **Received Date:** 08/11/2026	**Inspector Name :** MOHAMED OMARA
Telephone No: 055 222 8031	**Receiver Signature :**	**Signature:** **Reviewed Date:** 08/11/2026	**Inspector's Signature :**

When re-inspection is requested, a complete copy of this report should be ready review by the inspector.

SAUDI ARAMCO INSPECTION CHECKLIST

BOOM SUPPORTED ELEVATING WORK PLATFORM

PROJECT TITLE	WBS/BI/JO NUMBER	INSPECTION COMPANY **Bureau Veritas, Saudi Arabia**	
SAIC NUMBER **SAIC-U-7013**	ISSUE DATE **12-Jan-23**	DISCIPLINE **ELEVATING/LIFTING EQUIPMENT**	

EQUIPMENT ID NUMBER : S28SJ-995	EQUIPMENT DESCRIPTION/TYPE : MEWP	SERIAL NO. : 0300205491	REPORT No.: 253590
CAPACITY (SWL) : 500 LBS	MANUFACTURER : JLG	FACILITY / LOCATION : DMM YARD	
REQUESTED INSPECTION DATE :	RFI No. / TASK COMPLETED DATE :	EQUIPMENT OWNER : SUDHIR EQUIPMENT RENTAL CO.	

ACCEPTANCE CRITERIA

1. GENERAL REQUIREMENTS

		REFERENCE	PASS	FAIL	NA	REMARKS
1.1	Equipment documentation is available	ANSI/SAIA A92.5, G.I. 7.030	✓			
1.2	Previous inspection reports are checked	ANSI/SAIA A92.5, G.I. 7.030	✓			
1.3	Daily pre-operational inspection checklists are checked (if applicable)	ANSI/SAIA A92.5, Sec: 6.4.1	✓			
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.5, Sec: 6.4.1	✓			
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.5	✓			
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.5	✓			
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030	✓			
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.5	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.5, SAES-B067	✓			
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.5	✓			
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.5	✓			
1.12	Power rating are provided and marked (for AC and/or DC)	ANSI/SAIA A92.5	✓			
1.13	Platform and guardrails electrical insulation data are provided	GI 7.030 Para: 5.1.2			✓	

2. INSPECTION POINTS

		REFERENCE	PASS	FAIL	NA	REMARKS
2.1	Platform surfaces are at least 18" (width & length) and are slip-resestant	ANSI/SAIA A92.5	✓			
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.5	✓			
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.5	✓			
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.5	✓			
2.5	Moving parts are guarded	ANSI/SAIA A92.5	✓			
2.6	Personnel on the platform is protected against the hazards of moving parts of the aerial platforms.	ANSI/SAIA A92.5	✓			
2.7	Access to the platform is provided	ANSI/SAIA A92.5	✓			
2.8	Access gates or openings shall be properly closed per the manufacturer’s instructions	ANSI/SAIA A92.5	✓			
2.9	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.5	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.10	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.5	✓			
2.11	Battery is secure, guarded and ventilated	ANSI/SAIA A92.5	✓			
2.12	Outrigger position microswitches and interlocks are fully functional at their contril panel	ANSI/SAIA A92.5			✓	
2.13	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.5	✓			
2.14	Emergency stop button is available at ground control station	ANSI/SAIA A92.5	✓			
2.15	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.5	✓			
2.16	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.5	✓			
2.17	Working environment is hazard free and machine ca be safely operated	ANSI/SAIA A92.5	✓			
2.18	An hour meter is fitted	ANSI/SAIA A92.5	✓			
2.19	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.5	✓			
2.20	All moving parts are lubricated	ANSI/SAIA A92.5	✓			
2.21	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.5	✓			
2.22	Platform controls operate the machine correctly	ANSI/SAIA A92.5	✓			
2.23	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.5	✓			
2.24	Platform controls accessable to the operator	ANSI/SAIA A92.5	✓			
2.25	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5	✓			
2.26	Platform controls are protected agains inadvertent operation	ANSI/SAIA A92.5	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.27	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.5	✓			
2.28	Lower controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5	✓			
2.29	Lower controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.5	✓			
2.30	Lower controls do not include drive and steering functions	ANSI/SAIA A92.5	✓			
2.31	Lower controls are protected against inadvertent operation	ANSI/SAIA A92.5	✓			
2.32	Boom raise/extend is operable from platform and ground control	ANSI/SAIA A92.5	✓			
2.33	Boom lower/retract is operable from platform and ground control	ANSI/SAIA A92.5	✓			
2.34	Platform rotation is operable from both platform and ground controls	ANSI/SAIA A92.5	✓			
2.35	Emergency stop button is operable from both platform and ground controls	ANSI/SAIA A92.5	✓			
2.36	Auxiliary/emergency lowering is operable from platform and ground controls	ANSI/SAIA A92.5	✓			
2.37	Auxiliary/emergency retracting is operable from platform and ground controls	ANSI/SAIA A92.5	✓			
2.38	Auxiliary/emergency rotating is operable from platform and ground controls	ANSI/SAIA A92.5	✓			
2.39	Hydraulic/Pneumatic systems are leak-free with platform raised	ANSI/SAIA A92.5	✓			
2.40	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.5 Sec: 4.6.6	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.41	Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope	ANSI/SAIA A92.5 Sec: 4.6.6	✓			
2.42	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.5	✓			
2.43	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.5	✓			
2.44	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.5	✓			
2.45	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.5			✓	
2.46	Outriggers (stabilizers) extention-retraction operation is satisfactory	ANSI/SAIA A92.5			✓	
2.47	Extendable elevating assembly operation is satisfactory (retracted vs. extended)	ANSI/SAIA A92.5	✓			
2.48	Elevating assembly operation is satisfactory (elevated vs. lowered)	ANSI/SAIA A92.5	✓			
2.49	Wheels and tyres are serviceable and undamaged	ANSI/SAIA A92.5	✓			
2.50	Travel alarm is operable	ANSI/SAIA A92.5	✓			
2.51	Platform lowering alarm is operable	ANSI/SAIA A92.5	✓			
2.52	Auxiliary power source is available (ready to be used in event of primary power loss)	ANSI/SAIA A92.5	✓			
2.53	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.5	✓			
2.54	The platform does not descend when in raised position and the power is off	ANSI/SAIA A92.5	✓			
2.55	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.5	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.56	Engine powered machines fuel lines are positoned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.5	✓			
2.57	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.5	✓			
2.58	Installation of Anti- Entrapment device on work platform	Letter No. CIU-L-019/2016	✓			

REMARKS

This check list will be applied for Vehicle Mounted Elevating Work Platform - ANSI/SAIA A92.2.
- Inspected equipment with refrence to ANSI/SAIA A92.5 shall be equipped with Anti- Entrapment device on work platform.

REFERENCE DOCUMENTS:

1- ANSI/SAIA A92.5 - 2014 Issue: Boom - Supported Elevating Work Platforms
2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
3- SA GI 7.025 -2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Signature

Inspected / Witnessed by 3rd Party Certified Inspector

Name MOHAMED OMARA

Signature



Certificate No. 80019106

Company Bureau Veritas

Telephone No 055 078 7628

User Representative

Name	ARIF
Signature	
Date	08/11/2026
Badge	-
Telephone No:	055 222 8031

	Sticker No: BV-9025	**Bureau Veritas** Tel.: + 966 013 822 1071 Fax: + 966 013 822 1072 Al Khobar, Saudi Arabia	

EQUIP .S.N: 0300205491

EQUIP .NO : S28SJ-995

EQUIP.SWL : 500 LBS

INSPECTION DATE : 08/11/2026

NEXT INSPECTION DATE :07/05/2027

INSPECTOR NAME: MOHAMED OMARA

SAP # 80019106

SA INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCY
NOTE: "THIS STICKER IS INTENDED AND VALID FOR ARAMCO PREMISES AND PROJECTS ONLY"

Client Satisfaction and Service Feedback

Survey questions

		Answers	Remarks
1	Did the Service provider Co. provide the right inspector with a valid qualification card?	Yes	
2	Did the service provider Co. respond for inspection within the expected time frame?	Yes	
3	Was the inspector wearing the required personal protective equipment (PPE) during the inspection?	Yes	
4	Did the inspection conducted safely and in accordance with Aramco’s standards?	Yes	

For any enquiry or concern, please contact: Inspection Dept. - ISSD Crane Inspection Unit (CIU)

Sticker No.:
BV- 9025

BUREAU VERITAS
Tel: +966 13 882 1071
info.saudi@bureauveritas.com
middle-east.bureauveritas.com
Al Khobar, Saudi Arabia

BUREAU VERITAS

EQUIP. S.N.: 030020549 1

EQUIP. NO.: S28SJ-995

EQUIP. SWL: 500LBS

INSPECTION DATE: NOV 08. 2026

NEXT INSPECTION DATE: MAY 07. 2027

INSPECTOR NAME: M. OMERS

SAP #: 500191/06

"S.A. INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCY"

NOTE: "THIS STICKER IS INTENDED AND VALID FOR ARAMCO PREMISES AND PROJECTS ONLY"

N
0

Date :...