OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

Equipment	**AWP**
Brand / Make	**DINGLI**
Asset ID	**S44AD-1898**
Model Number	**BA44RT**
Serial Number	**BART024I00188**
Working Height	**44 Meter**
Type	**Diesel Articulated Boom**
Manufacturing Year	**2024**

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities.

Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at: Info@sudhirrentals.com

Sincerely,

شركة سودهير لتأجير المعدات
الدمام
س.ت ٢٠٥٠١٣٠٠٥٣
C.R. 2050130053
Dammam
SUDHIR EQUIPMENT RENTAL COMPANY

Rajesh Thakur
Plant Manager
Sudhir Equipment Rental Company

Certificate of Insurance

Policy Holder Name	Sudhir Equipment Rental Company	**اسم حامل الوثيقة**
Policy Number	5/EP/30425/0/0	**رقم الوثيقة**
Original Policy Period	05/04/2026 to 04/04/2027	**فترة الوثيقة الأصلية**

Gulf Insurance Group certifies that above client is holding Contractor's Plant & Machinery Insurance Policy for the below mentioned Equipment in accordance with the above mentioned Insurance Policy:

تشهد مجموعة الخليج للتأمين بأن العميل المذكور أعلاه يحمل وثيقة تأمين على معدات والات المقاولين للمعدة المذكورة أدناه, و ذلك وفقا لشروط وثيقة التأمين المذكورة أعلاه:

Asset ID	:	S44AD-1898	:	**معرف الأصل**
Brand	:	DINGLI	:	**العلامة التجارية**
Type	:	BA44RT	:	**النوع**
Model	:	AWPS	:	**الطراز**
Manufacturing Year	:	2024	:	**سنة الصنع**
Equipment Serial Number	:	BART024I00188	:	**الرقم التسلسلي للمعدة**
Insurance Effective Date	:	05/04/2026	:	**تاريخ سريان التأمين**

This Certificate has been issued upon Insureds request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تم اصدار هذة الشهادة بناء على طلب المؤمن له وذلك حسب الشروط والاستثناءات والاشتراطات المذكورة في الوثيقة

Al Khobar : 01st April 2026

Signature of Insurer's Authorized Representative

PUBLIC

شـــركة تـــوف ســـــود لهندسة السلامة
TÜV SÜD for Safety Engineering
Tel:013 361 2121 - 013 833 2229 Email: info.ju@tuvsud.com

LIFTING EQUIPMENT INSPECTION REPORT	RPO No. PO	Org. Code		CRM No.	Report No:TS-ABB-26-12017	
	Area :	Inspection Date:		Inspection Time:	Previous sticker	Issued by
	Riyadh	12/May/2026		12:30 PM	TUV-SUD-10738	TUV SUD
Department/Contractor	Equipment No	Equipment Location:		Inspection Result :	New sticker No.	
Sudhir Equipment Rental Company	S44AD-1898	ARAMCO RIYADH REFINERY		Pass	TUV-SUD-13865	
Manufacturer:	Model:	Capacity:	Type:	Equipment Serial No.	Sticker Expiration Date:	
DINGLI 2024	BA44RT	272 KGS	MEWP	BART024100188	11/Nov/2026	

Above equipment was inspected by **TÜV SÜD for Safety Engineering** accordance with applicable Saudi Aramco GI's, ASME and API standards. Deficiencies that require corrective action listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

NO.	DEFICIENCIES	CORRECTIVE ACTION TAKEN
1	Periodic visual inspection and functional test carried out as per GI7.030, ANSI A92.5	
2	Max working hight:44m max wind speed 12.5m/s	
3	Verified all safety switches and found Satisfactory	
4	Anti-Entrapment device installed and tested found satisfactory.	
5	Found satisfactory at the time of inspection	

RECEIVER NAME	Naseem Kiyani		TECHNICAL REVIEWER NAME:	Mohamad Moaen Deeb	INSPECTOR NAME	Abdalla El said
BADGE No	-		Received Date:	12/05/2026	SAP NUMBER	80019108
TELEPHONE No	0570292956		Reviewed Date:	12/05/2026	SIGNATURE	
SIGNATURE			SIGNATURE			

When re-inspection is requested, a complete copy of this report should be ready reviewed by the inspector

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST BOOM SUPPORT ELEVATING WORK PLATFOROM	SAIC NUMBER SAIC-U-7002	ISSUE DATE 12-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE ARAMCO RIYADH REFINERY	WBS/BI/JO NUMBER	INSPECTION COMPANY TÜV SÜD for Safety Engineering	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE		SERIAL NO.	
S44AD-1898	MEWP		BART024100188	REPORT No.: TS-ABB-26-12017
CAPACITY (SWL) 272 KGS	MANUFACTURER DINGLI 2024		FACILITY / LOCATION Riyadh. /ARAMCO RIYADH REFINERY	
REQUESTED INSPECTION DATE 07/May/2026	**RFI No.**	**TASK COMPLETED DATE** 12/May/2026	**EQUIPMENT OWNER** Sudhir Equipment Rental Company	

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
1	**GENERAL REQUIREMENTS**					
1.1	Equipment documentation is available	ANSI/SAIA A92.5, Sec: 4.16.1.1 G.I. 7.030	✓			
1.2	Previous inspection reports are checked	ANSI/SAIA A92.5, Sec: 5.11.1.3 G.I. 7.030	✓			
1.3	Daily pre-operational inspection checklists are checked (if applicable)	GI 7.030 Para: 5.1.2	✓			
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.5, Sec: 6.4.1	✓			
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.5 Sec: 4.13.13	✓			
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.5 Sec: 4.13.1	✓			
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030 Para: 5.6.2	✓			
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.5 Sec: 4.13.2	✓			
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.5, Sec: 4.13.3	✓			
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.4 & 5	✓			
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.9	✓			
1.12	Power rating are provided and marked (for AC and/or DC)	ANSI/SAIA A92.5 Sec: 4.13.6	✓			
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.5 Sec: 4.13.10	✓			
2	**INSPECTION POINTS**					
2.1	Platform surfaces are at least 18" (width & length) and are slip-resestant	ANSI/SAIA A92.5 4.12.1	✓			
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.5 4.12.2	✓			
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.5 Sec: 4.12.2.1	✓			
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.5 Sec: 4.12.3	✓			
2.5	Moving parts are guarded	ANSI/SAIA A92.5 Sec: 4.11	✓			
2.6	Personnel on the platform is protected against the hazards of moving parts of the aerial platforms.	ANSI/SAIA A92.5 Sec: 7.10	✓			
2.7	Access to the platform is provided	ANSI/SAIA A92.5 Sec: 4.12.4	✓			

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST BOOM SUPPORT ELEVATING WORK PLATFOROM	SAIC NUMBER SAIC-U-7002	ISSUE DATE 12-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE ARAMCO RIYADH REFINERY	WBS/BI/JO NUMBER	INSPECTION COMPANY TÜV SÜD for Safety Engineering	

EQUIPMENT ID NUMBER S44AD-1898	EQUIPMENT DESCRIPTION/TYPE MEWP		SERIAL NO. BART024100188	REPORT No.: TS-ABB-26-12017
CAPACITY (SWL) 272 KGS	MANUFACTURER DINGLI 2024		FACILITY / LOCATION Riyadh. /ARAMCO RIYADH REFINERY	
REQUESTED INSPECTION DATE 07/May/2026	RFI No.	TASK COMPLETED DATE 12/May/2026	EQUIPMENT OWNER Sudhir Equipment Rental Company	

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.8	Access gates or openings shall be properly closed per the manufacturer's instructions	ANSI/SAIA A92.5 Sec: 4.12.4	✓			
2.9	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.5 Sec:8.3	✓			
2.10	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.5 Sec: 4.12.5.1	✓			
2.11	Battery is secure, guarded and ventilated	ANSI/SAIA A92.5 Sec: 4.15.2	✓			
2.12	Outrigger position microswitches and interlocks are fully functional at their control pane	ANSI/SAIA A92.5 Sec: 4.7			✓	
2.13	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.5 Sec: 6.6.5	✓			
2.14	Emergency stop button is available at ground control station	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.15	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.5 Sec: 6.6.2	✓			
2.16	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.5 Sec:6.4.3	✓			
2.17	Working environment is hazard free and machine ca be safely operated	ANSI/SAIA A92.5 Sec:7.9	✓			
2.18	An hour meter is fitted	ANSI/SAIA A92.5 Sec:4.15.3	✓			
2.19	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.5 Genera	✓			
2.20	All moving parts are lubricated	ANSI/SAIA A92.5 Sec: 6.6.5	✓			
2.21	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.5 Sec: 6.6.5	✓			
2.22	Platform controls operate the machine correctly	ANSI/SAIA A92.5 Sec: 6.6.1	✓			
2.23	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.1.6	✓			
2.24	Platform controls accessable to the operator	ANSI/SAIA A92.5 Sec: 4.6.1.1	✓			
2.25	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.1.4	✓			
2.26	Platform controls are protected agains inadvertent operation	ANSI/SAIA A92.5 Sec: 1.3	✓			
2.27	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.5 Sec: 4.6.2.1	✓			
2.28	Lower controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.2.4	✓			
2.29	Lower controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.2.6	✓			
2.30	Lower controls do not include drive and steering functions	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST BOOM SUPPORT ELEVATING WORK PLATFOROM	SAIC NUMBER SAIC-U-7002	ISSUE DATE 12-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE ARAMCO RIYADH REFINERY	WBS/BI/JO NUMBER	INSPECTION COMPANY TÜV SÜD for Safety Engineering	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE		SERIAL NO.	
S44AD-1898	MEWP		BART024100188	REPORT No.: TS-ABB-26-12017
CAPACITY (SWL) 272 KGS	MANUFACTURER DINGLI 2024		FACILITY / LOCATION Riyadh. /ARAMCO RIYADH REFINERY	
REQUESTED INSPECTION DATE 07/May/2026	**RFI No.**	**TASK COMPLETED DATE** 12/May/2026	**EQUIPMENT OWNER** Sudhir Equipment Rental Company	

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.31	Lower controls are protected against inadvertent operation	ANSI/SAIA A92.5 Sec: 4.6.2.5	✓			
2.32	Boom raise/extend is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			
2.33	Boom lower/retract is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			
2.34	Platform rotation is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.2.2	✓			
2.35	Emergency stop button is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.36	Auxiliary/emergency lowering is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	✓			
2.37	Auxiliary/emergency retracting is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	✓			
2.38	Auxiliary/emergency rotating is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	✓			
2.39	Hydraulic/Pneumatic systems are leak-free with platform raised	ANSI/SAIA A92.5 Sec: 4.10.2	✓			
2.40	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.5 Sec: 4.7.3	✓			
2.41	Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope	ANSI/SAIA A92.5 Sec: 4.6.6	✓			
2.42	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.5 Sec: 4.6.6	✓			
2.43	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.5 Sec: 6.6.3.1	✓			
2.44	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.5 Sec: 4.14.1	✓			
2.45	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.5 Sec: 7.3.3.8	✓			
2.46	Outriggers (stabilizers) extention-retraction operation is satisfactory	ANSI/SAIA A92.5 Sec: 7.10.3			✓	
2.47	Extendable elevating assembly operation is satisfactory (retracted vs. extended)	ANSI/SAIA A92.5 Sec: 4.2.1	✓			
2.48	8 Elevating assembly operation is satisfactory (elevated vs. lowered)	ANSI/SAIA A92.5 sec: 4.2.1(c)	✓			
2.49	Wheels and tires are serviceable and undamaged	ANSI/SAIA A92.5 Sec: 7.3.3 (6)	✓			
2.50	Travel alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	✓			
2.51	Platform lowering alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	✓			

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST BOOM SUPPORT ELEVATING WORK PLATFOROM	SAIC NUMBER SAIC-U-7002	ISSUE DATE 12-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE ARAMCO RIYADH REFINERY	WBS/BI/JO NUMBER	INSPECTION COMPANY TÜV SÜD for Safety Engineering	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE		SERIAL NO.	
S44AD-1898	MEWP		BART024100188	REPORT No.: TS-ABB-26-12017
CAPACITY (SWL) 272 KGS	MANUFACTURER DINGLI 2024		FACILITY / LOCATION Riyadh. /ARAMCO RIYADH REFINERY	
REQUESTED INSPECTION DATE 07/May/2026	RFI No.	TASK COMPLETED DATE 12/May/2026	EQUIPMENT OWNER Sudhir Equipment Rental Company	

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.52	Auxiliary power source available (to use in event of primary power loss)	ANSI/SAIA A92.5 Sec; 4.15.2	✓			
2.53	Platform does not descend when in raised position and the power is off	ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.54	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.5 Sec: 6.6.3.1	✓			
2.55	The platform does not descend when in raised position and the power is off	off ANSI/SAIA A92.5 Sec: 4.6.3	✓			
2.56	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.5 Sec: 4.15.1	✓			
2.57	Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.5 Sec: 4.15.1	✓			
2.58	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.5 Sec: 4.15.1	✓			
2.59	Installation of Anti- Entrapment device on work platform	ANSI/SAIA A92.5 Sec: 4.15.1	✓			

Remarks :

REFERENCE DOCUMENTS:

1- ANSI/SAIA A92.5 - 2014 Issue: Boom - Supported Elevating Work Platforms
2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
3- SA GI 7.025 -2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Load Tested By (If Applicable):
Name, Signature, & Date:

,

Inspected **Witnessed by 3rd Party Certified Inspector:**

Name, Signature, Certificate No. & Company:

Abdalla El said , ,



User Representative:
Name, Signature, & Date:

Naseem Kiyani ,



Saudi Aramco: Company General Use

SATISFACTION SURVEY

Thank you for your feedback

#	Question	Answer
1	Did the Service provider Co. provide the right inspectorwith a valid qualification card?	Yes
2	Did the service provider Co. respond for inspection withinthe expected time frame?	Yes
3	Was the inspector wearing the required personal protective(Yes/No)equipment (PPE) during the inspection?	Yes
4	Did the inspection conducted safely and in accordance with Aramco standard?	Yes

TÜV SÜD for Safety Engineering

شركة توف سود لهندسة السلامة

Al Jubail – 31951, Kingdom of Saudi Arabia

Tel +966 13 3612121, Fax No:+966 13 3632555

NO. : TUV-SUD-13865

Equipment No.: S44AD-1898

Equipment S.N: BART024100188

Equipment SWL:272 KGS

Date Inspected: 12/May/2026

Next Inspection Date: 11/Nov/2026

Inspected by: Abdalla El said

Inspector / SAP NO. 80019108



S.A. INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCY

NOTE: THIS STICKER IS INTENDED AND VALID FOR ARAMCO PREMISES AND PROJECTS ONLY