OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

Equipment	**Diesel Generator**
Asset ID	**SG-110-250**
Model Number	**WP250**
Serial Number	**UK20036-9000112**
Engine Number	**NKEM700952**
Alternate Serial Number	**A16H330514**
Manufacturing Year	**2022**

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities.

Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at: Info@sudhirrentals.com

Sincerely,

شركة سودهير لتأجير المعدات
الدمام
س.ت ٢٠٥٠١٣٠٠٥٣
C.R. 2050130053
Dammam
SUDHIR EQUIPMENT RENTAL COMPANY

Rajesh Thakur
Plant Manager
Sudhir Equipment Rental Company

Certificate of Insurance

Policy Holder Name	Sudhir Equipment Rental Company	**اسم حامل الوثيقة**
Policy Number	5/EP/30425/0/0	**رقم الوثيقة**
Original Policy Period	05/04/2026 to 04/04/2027	**فترة الوثيقة الأصلية**

Gulf Insurance Group certifies that above client is holding Contractor's Plant & Machinery Insurance Policy for the below mentioned Equipment in accordance with the above mentioned Insurance Policy:

تشهد مجموعة الخليج للتأمين بأن العميل المذكور أعلاه يحمل وثيقة تأمين على معدات والات المقاولين للمعدة المذكورة أدناه, و ذلك وفقا لشروط وثيقة التأمين المذكورة أعلاه:

Asset ID	:	SG-110-250	:	**معرف الأصل**
Brand	:	Perkins	:	**العلامة التجارية**
Type	:	WP250	:	**النوع**
Model	:	Diesel Generator	:	**الطراز**
Manufacturing Year	:	2022	:	**سنة الصنع**
Equipment Serial Number	:	UK20036-9000112	:	**الرقم التسلسلي للمعدة**
Insurance Effective Date	:	05/04/2026	:	**تاريخ سريان التأمين**

This Certificate has been issued upon Insureds request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تم اصدار هذة الشهادة بناء على طلب المؤمن له وذلك حسب الشروط والاستثناءات والاشتراطات المذكورة في الوثيقة

Al Khobar : 01st April 2026

Signature of Insurer's Authorized Representative

PUBLIC



No. LFT-S.
01 - 106331

BUREAU VERITAS
Saudi Arabia
Tel:+966 13 882 1071
Fax:+966 13 882 1072

EQUIP. NO. SG-110-250

EQUIP. S N. UK20036-9000112

S. W. L: N/A

DATE OF INSPECTION 01-NOV-2026

NEXT INSPECTION DUE ON 30-APR, 2027

INSPECTED BY Mohamed Loussfy

This sticker is issued under Bureau veritas General Conditions of Service and is valid only in conjunction with hereafter inspection Report No.
Report No. LFT-R

ASHOK

Stop / Reset

Start /

C 1203

REPORT OF INSPECTION

Cert. No.: 2343100	Date of Examination: 01/11/2026	Sticker No.: 01-106331

Equipment Owner	Sudhir Equipment Rental Company
Place of Inspection	Dammam Yard
Equipment Type	Portable Diesel Generator.
Manufacturer Name	VARADA/LEYLAND
Owner ID	SG-110-250
Serial No.	UK20036-9000112
Model	WP250
Rated Power	250 KVA
Voltage / Frequency	400 V / 60 HZ
Speed	-

At the request of Sudhir Equipment Rental Company, Surveyor to BUREAU VERITAS, acting within the General Conditions of Services of the Society, attended on 01/11/2026 at Dammam Yard to witness Test and/or to carry out Thorough Examination of the above-mentioned equipment as per ISO 8528.

Inspection Activities:

Prior to commencing performance test, visual inspection of the equipment was carried out and no visible defects were observed. The equipment was then operated to all the functions to verify the performance of the equipment.

Result of Inspection:

Based on the visual inspection of the Portable Diesel Generator. and upon post-performance test & thorough examination, the above mentioned equipment has been found free from damage and/or permanent deformation at the time of inspection & is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

Remarks:

- Maintain regular maintenance.
- Maintain regular housekeeping

Next Inspection Due on or before: 30/04/2027

Issued at Al Khobar on 01/11/2026
Inspected by
Signature:



Name: Mohamed Elsabry
Position: Inspector



Reviewed by
Signature:



Name: Ahmed Elabady
Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.
Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.
This not is NOT an indication that the item(s) is (are) fir for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.

CHECKLIST OF TEST & THOROUGH EXAMINATION

Inspection Sticker No.:01-106331	Date of Examincation:01/11/2026

	DESCRIPTION	CONDITION/REMARKS
1.	Physical condition of the equipment	Satisfactory
2.	Condition of the display panel / gauges	Satisfactory
3.	Visibility & functionality of the emergency stop button	Satisfactory
4.	Condition of the generator door	Satisfactory
5.	Condition of the power supply panel	Satisfactory
6.	Condition of the diesel tank	Satisfactory
7.	Indication of any leakage observed	Satisfactory
8.	Any unnecessary vibration observed	Satisfactory
9.	Placement / Environment of the generator	Satisfactory
10.	Ventilation condition	Satisfactory
11.	Availability of suitable fire extinguisher and/or sand	Satisfactory
12.	Insulation rubber mat at all panels / gauges	Satisfactory
13.	Markings / Labels & warning signage	Satisfactory
14.	Spill observant kit or drip tray	Satisfactory
15.	Electrical grounding condition	Satisfactory
16.	Condition of the skid	Satisfactory
17.	Name plate	Satisfactory

Remarks: -

Inspector to Bureau Veritas
Signature:

Name: Mohamed Elsabry
Position: Inspector

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.
Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.
This not is NOT an indication that the item(s) is (are) fir for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.

sudhir
Powering the Nation

LOAD TEST REPORT

Test Date: 01/4/2026

Asset ID: SG-110-250 Engine Serial Number: NKEM700952 Rating (Kva): 250 Hour Meter: 8440

Job No. 26/SG33028 Engine Make & Model: LEYLAND ALBNTIOG8 Alternator Make: STA Controller Model:

	Load % @ Prime Rate	Duration (min)	Load KW	Volts L1-L2	Volts L2-L3	Volts L3-L4	Amps L1	Amps L2	Amps L3	Hz	Engine Speed	Oil Pr. KPa / PSI	Water Temp °C	Exhaust Temp°C	Ambient Temp°C
Step 1	25%	15 min	50	382	381	382	82	83	84	60	1800	4.1	62°C		
Step 2	50%	15 min	105	382	382	381	177	179	181	60	1800	4.2	67°C		
Step 3	80%	20 min	160	382	381	382	274	271	277	60	1800	4.1	80°C		
Step 4	100%	15 min													

Note: One step block load of 50% to be applied and Hz & Voltage variation to be recorded.

Freq. Hz | Voltage

Gen Size (KVA)	25% Load - KW	25% Load - Amps @ 380V	50% Load KW	50% Load Amps @ 380V	80% Load KW	80% Load Amps @ 380V	100% Load KW	100% Load Amps @ 380V	Total time (min)
30	6	9	12	18	19	28	24	36	65
40	8	12	16	24	26	38	32	48	65
60	12	18	24	36	38	57	48	72	65
100	20	30	40	60	64	96	80	121	65
125	25	37	50	75	80	120	100	151	65
160	32	48	64	97	102	155	128	194	65
200	40	60	80	121	128	194	160	243	65
250	50	75	100	151	160	242	200	303	65
300	60	91	120	182	192	291	240	364	65
350	70	106	140	212	224	340	280	425	65
400	80	121	160	243	256	388	320	486	65
500	100	151	200	303	320	485	400	607	65
650	130	197	260	395	416	632	520	790	65

GEN CB Motorised ☐ Manual ☑ Rating 800 A

Battery Charging Voltage: 28.3

GPS Installed: ☑ Tested: ☐

Simulation of High Coolant Temp. Safety

Alarm at: 95 °C Engine stop at: 100 °C

Low Lube oil pressure Safety ☐ LCL working ☐

Test Passed Yes ☑ No ☐

Comments if any:

Note: Test to be carried out with all the Canopy Doors closed

Technician: YARD team		Yard Manager:

All Tests @ 60Hz 380V

Continue to run genset after test until fan of load bank shuts off