Head Office Address:
ALLIANCE INFINITE LLC 5900 BALCONES DRIVE STE
4147 AUSTIN TEXAS 78731 USA. **T**: +1 979-328-1759
Bahrain Office Gems Tower, Hidd, Bahrain
KSA Office: Al Mergab Tower, 9th floor 9b, Jubail, KSA
E: info@allianceinfinite.com w : allianceinfinite.com

ALLIANCE INFINITE
INSPECTION TRAINING & CERTIFICATION

التحالف اللانهائي
ALLIANCE INFINITE

REGISTERED CERTIFICATE OF LOAD TEST AND THOROUGH EXAMINATION OF A TELESCOPIC BOOM LORRY CRANE

Time Sheet No: 21789 / JO-24600 Sticker- 33095 **Certificate No:AI-CERT-MMA-988**

Name & Address of the Owner of the Crane	Date of Examination	Date of Test
SUDHIR EQUIPMENT RENTAL, KSA	**14/04/2026**	**14/05/2026**

Name of the Maker of the Crane	Date of Manufacture	Relevant Standard /Procedure	Location of Survey
XCMG	**2024**	**BS 7121-2-4:2013, SASO ISO 4301-1, SASO GSO ISO 4301**	**MADINA, KSA**

Type of Vehicle on which the Crane is mounted (e.g. truck, crawler, tower, gantry, rail mounted tower electric)
Diesel Powered Hydraulic, Truck mounted Telescopic Boom Lorry Loader Crane

Crane Model No.	Maker's Serial Number	Registration. No.	Owner I.D./ Chassis
SQ10SK3Q	**1033K240063**	**2281 UXA**	**SBT-010-019**

Validity of this certificate	Date last previous examination of Crane
12 months from the date of inspection	**NA**

In the case of the Crane with variable operating radius, the safe working load at various radii shall be given. Test loads at various radii should be given in column (iii) and in the case of a safe working which has been calculated without the application of a test load, "NIL" should be entered in that column.

2200 = 1 Tonne

- Boom Length : **5.0 m – 12.4 m**
- Capacity : **10 t (109 kg)**
- Wire Rope Details : **12 mm x 4 falls**
- The Lifting Loads as per Load Chart, 360^0 Slewing Range

Next Inspection Due On:13/05/2027 Or after any repair or Alteration of the Crane Configuration.
Next Test Due On: **13/05/2027** Or after any repair or Alteration of the Crane Configuration.

(i) Length of Jib	(ii) Radius (Degrees)	(iii) Test Load (Tonne)	(iv) S.W.L. (Tonne)
5.0 m	**2.5 m**	**NA**	**10 t ***
9.4 m	**5.0 m**	**NA**	**4.1 t**
12.4 m	**10.0 m**	**1.76 t**	**1.76 t**

REMARKS

- **Manufacture instructions SHALL be followed.**
- **The operator SHALL properly inspect the crane for any relevant defects or performance malfunctioning in daily basis.**
- **Only a qualified and certified operator shall operate the crane.**
- **Certificate will be null and void, in case of any alteration or/and major repair in load bearing components.**

Equipment used: Vernier Calliper; Measuring Tape. Client provided Test weight	**Crane Found to be SATISFACTORY at the Time of Examination**
In the case of a crane a derricking jib or jibs, the maximum angle at which the jib may be worked. **N.A.**	Defects noted and alterations or repairs required before the Crane is put into service (if none enter 'NONE') **NONE**

THIS IS TO CERTIFY THAT the Undersigned, a competent inspector, did, attend the site to examine by surface inspection and witness testing to ascertain that this Equipment, its machinery, gears, lifting appliances, structural supports/fixtures and associate apparatus have withstood the functional testing, if herein applied, without injury or permanent deformation to the equipment. This is safe for its Equipment's intended use within the limits specified providing there is continuous maintenance applied and qualified operators are employed.

Liability – the client or his assignee or supervisor in interest agrees to indemnify and hold harmless Alliance Infinite from and against any claims, demands, lawsuits, or actions for damages, including legal fees to persons and/or property tangible, intangible or otherwise which may be brought against Alliance Infinite incidental to, arising out of or in connection wit the work to be done, services to be performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of Alliance Infinities directors, officers, employees or sub-contractors.
Under no circumstances whatsoever shall Alliance Infinite be liable for any injury or damage to any person or property occurring because of any defect in all design, materials, machinery, equipment or other items which it is the responsibility of Alliance Infinite to inspect under the terms specified hereunder. Nothing herein contained shall be deemed to relieve any seller, or manufacturer of its warranties, express or implied.
In the event, Alliance Infinities proven negligent in any respect, the liability of, Alliance Infinite agents, employees, and subcontractors for proprietors' claims shall not exceed the greater of US$ 1,000 or five (5) times the total compensation paid to Alliance Infinite for the work. The proprietor shall save, defend and hold Alliance Infinite harmless against more than US $ 1,000 or five (5) times the total compensation paid to Alliance Infinite LLC and Group of companies

Scan to verify

Head Office Address:
ALLIANCE INFINITE LLC 5900 BALCONES DRIVE STE
4147 AUSTIN TEXAS 78731 USA. **T**: +1 979-328-1759
Bahrain Office Gems Tower, Hidd, Bahrain
KSA Office: Al Mergab Tower, 9th floor 9b, Jubail, KSA
E: info@allianceinfinite.com w : allianceinfinite.com

CHECKLIST FOR TELESCOPIC BOOM LORRY LOADER CRANE

Time Sheet No: 21789 / JO-24600 Sticker- 33095 **Certificate No:AI-CERT-MMA-988**

SECTION	NEEDED CORRECTIONS (if any) DEFECTS NOTED	CLEARANCE DATE	CLEARANCE INITIAL
Duty Chart in Cab/Boom	**Satisfactory**		
ID on Controls	**Satisfactory**		
Boom	**Satisfactory**		
Main Hoist Winch	**Satisfactory**		
Wire Ropes	**Satisfactory**		
Swing Machinery	**Satisfactory**		
Turntable Bearing	**Satisfactory**		
Power Unit – Upper	**Satisfactory**		
Controls	**Satisfactory**		
Outriggers & Carrier	**Satisfactory**		
Power Unit – Carrier	**Satisfactory**		
Hydraulic System	**Satisfactory**		
Electrics	**Satisfactory**		
Maintenance	**Satisfactory**		
General Condition	**Satisfactory**		

THIS IS TO CERTIFY THAT the Undersigned, a competent inspector, did, attend the site to examine by surface inspection and witness testing to ascertain that this Equipment, its machinery, gears, lifting appliances, structural supports/fixtures and associate apparatus have withstood the functional testing, if herein applied, without injury or permanent deformation to the equipment. This is safe for its Equipment intended use within the limits specified providing there is continuous maintenance applied and qualified operators employed.

Issue Date: **13/05/2026**

Stamp

Inspected by: Mohd Murshid Alam
Inspection Engineer

Approved by: Sheikh Mohammad Ismail
Technical Manager

Liability – the client or his assignee or supervisor in interest agrees to indemnify and hold harmless Alliance Infinite from and against any claims, demands, lawsuits, or actions for damages, including legal fees to persons and/or property tangible, intangible or otherwise which may be brought against Alliance Infinite incidental to, arising out of or in connection wit the work to be done, services to be performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of Alliance Infinities directors, officers, employees or sub-contractors.
Under no circumstances whatsoever shall Alliance Infinite be liable for any injury or damage to any person or property occurring because of any defect in all design, materials, machinery, equipment or other items which it is the responsibility of Alliance Infinite to inspect under the terms specified hereunder. Nothing herein contained shall be deemed to relieve any seller, or manufacturer of its warranties, express or implied.
In the event, Alliance Infinities proven negligent in any respect, the liability of, Alliance Infinite agents, employees, and subcontractors for proprietors' claims shall not exceed the greater of US$ 1,000 or five (5) times the total compensation paid to Alliance Infinite for the work. The proprietor shall save, defend and hold Alliance Infinite harmless against more than US $ 1,000 or five (5) times the total compensation paid to Alliance Infinite LLC and Group of companies

Scan to verify