TUV Arabia
TRUE UNION VALUE ARABIA

ة ترو يونيون فالو أرابيا
TRUE UNION VALUE ARABIA

CERTIFICATE

Date of Inspection: 16-08-2026

Of Thorough Visual and Functional Examination of MEWP

Certificate No: TUV-187-26-C5 **Date of Issue: 16-08-2026**

Name of the owner company: **SUDHIR EQUIPMENT RENTAL COMPANY**		Location: **JEDDAH-KSA**	
Reference Regulations: **BS EN 280: 2013 + A1: 2015**		Maker & Date of Manufacture: **JLG-2024**	
Traffic Plate No. **S16AJ-1122**	Sticker No. **1000**	Model No. **450AJ**	Serial No. **B300024731**

Equipment Details : **MOBILE ELEVATING WORK PLATFORM - MANLIFT**
Type : DIESEL POWERED TELESCOPIC BOOM ELEVATING WORK PLATFORM
Max. Platform Height : 13 m
Capacity (SWL) : 250 kg (2 persons + hand tools)
Platform dimension : 1.8 m (L) x 0.7 m (W) x 1.1 m (H)

Description of test:	**Test Load**	**S.W.L.**
A THOROUGH VISUAL INSPECTION & FULL FUNCTIONALTEST WAS CARRIED OUT. EQUIPMENT`S FUNCTION, IT'S HYDRAULIC SYSTEM, EMERGENCY LOWERING SYSTEM AND BRAKES WERE FOUND SATISFACTORY AT THE TIME OF INSPECTION. **NOTE:** **DURING OPERATION, FULL BODY HARNESS SHOULD BE WORN.**	Nil	**250 kg** (2 persons + hand tools)

Date of Last Examination	Date of Next Examination
UNKNOWN	**15-02-2027**

Reason for Examination:	Installation: ☐	6 Monthly: ☑	12 Monthly: ☐	Exceptional Circumstance: ☐ (Alteration or Repair)

Particular of any tests carried out as part of examination: A thorough visual inspection, functional Test

IS THIS EQUIPMENT FIT FOR ITS PURPOSE: Yes

*Certificate becomes invalid, if any alteration/major repair/modernization made on the Equipment in which case it must be re-examined and re-tested.

THIS IS TO CERTIFY THAT the Undersigned, a competent representative, did, attend to examine this equipment in accordance to the aforementioned standard to ascertain its safe working load and that the examination indicated that the said equipment has no indigenous injury or sighted deformation and the safe working load of the said equipment as either identified or test proof loaded is shown. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, implementation of our remarks & recommendations and qualified operators employed.

Authorized Name: **SANTOSH INGALE**

Authorized Signature:

شركة ترو يونيون فالو أرابيا س.ت: ٧٠٥٠٩٧٤٩٧٦ TUV Arabia TRUE UNION VALUE ARABIA C.R. : 7050974976 TRUE UNION VALUE ARABIA CO.

Surveyor's Name: **HISSAM**

Surveyor's Signature:

This certificate is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, supplier, repairer or operator of any warranty, express or implied, and True Union Value Arabia liability shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall True Union Value Arabia not their Engineer be liable for any injury or damage to any person or occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than such defects ascertainable by normally accepted standards and only those items actually inspected by True Union Value Arabia and which are covered only by this certificate. Any person not a party to the contract pursuant to which this document is delivered may not assert claim against True Union Value Arabia for any liability arising out of errors or omissions which may be contained in said document and in connection with any activities for which it may provide. This certificate shall not be reproduced except in full without the approval of True Union Value Arabia.

Disclaimer: This certificate is issued subject to the observation made at the time of inspection. The company (True Union Value Arabia) will not be held liable for any damage/losses associated to the equipment/material.

Annex to Certificate of Test and Thorough Examination

Certificate No. : TUV-187-26-C5 **Date of Inspection: 16-08-2026**

No.	DESCRIPTION	CONDITION	REMARKS
1.	EQUIPMENT DOCUMENTS	SATISFACTORY	
2.	IDENTIFICATION ON CONTROL LEVERS	SATISFACTORY	
3.	OUTRIGGERS	SATISFACTORY	
4.	WORKING PLATFORM	SATISFACTORY	
5.	ELECTRICAL SYSTEM	SATISFACTORY	
6.	HYDRAULIC SYSTEM	SATISFACTORY	
7.	NO. OF WHEEL BOLTS PROPERLY TORQUED WITH NO SIGN OF LOOSENING	SATISFACTORY	
8.	LOAD TEST: RESTRICTED MODE AT RATED CAPACITY AS PER MANUFACTURER'S SPECIFICATION.	SATISFACTORY	
9.	LOAD TEST: UNRESTRICTED MODE AT RATED CAPACITY AS PER MANUFACTURER'S SPECIFICATION.	SATISFACTORY	
10.	TYRES & WHEELS / TRACKS	SATISFACTORY	
11.	POWER UNIT CONTROL PANAL – UPPER	SATISFACTORY	
12.	POWER UNIT CONTROL PANAL – LOWER	SATISFACTORY	
13.	OVER LOAD WARNING	SATISFACTORY	
14.	EMERGENCY DESCENT	SATISFACTORY-Not Tested	
15.	BRAKES	SATISFACTORY	
16.	BATTERY CONDITION	SATISFACTORY	
17.	HORNS	SATISFACTORY	
18.	FIRE EXTINGUISHER	SATISFACTORY	
19.	OVER ALL BODY CONDITION	SATISFACTORY	
20.	REFLECTIVE TAPE AND MARKINGS	SATISFACTORY	
21.	GUARD RAILS	SATISFACTORY	
22.	MAINTENANCE RECORDS	NOT AVAILABLE	

TUV Arabia
TRUE UNION VALUE ARABIA

RECOMMENDATION / REMARKS:
AT THE TIME OF INSPECTION, THE EQUIPMENT WAS FOUND SATISFACTORY.

Surveyor's Name: HISSAM

شركة ترو يونيون فالو أرابيا
س.ت: ٧٠٥٠٩٧٤٩٧٦
TUV Arabia
TRUE UNION VALUE ARABIA
C.R. : 7050974976
TRUE UNION VALUE ARABIA CO.

Surveyor's Signature