CERTIFICATE OF THOROUGH EXAMINATION OF LIFTING EQUIPMENT

This report complies with the requirements of the Lifting Operations and Lifting Equipment Regulations 1998

Date of Thorough Examination	Date of Certificate	Certificate number	Sticker Number(s)
04-Mar-2026	05-Mar-2026	TUR-L-0836	TUR/002758
Next Examination Due Date	**Date of last thorough Examination**	**Reference Standard**	**Order No**
03-Sep-2026	N/A	ASME B30.23	W.O-TUR-LIF-06032026-001

Name and Address of Customer	Address of Examination
Sudhir Equipment Rental Company Al-Turaif Kingdom of Saudi Arabia	WAS, AL-TURAIF

Description and identification of the equipment	Equipment ID	Safe Working Load
MANLIFT Manufacturer : JLG Model : 800AJ Gross Weight: 34490 LBS Max. Platform Height : 80 FT Max. Horizontal Platform Reach :51.8 FT Power: 62.6 kW Max. Inclination of Chassis : 4 ° Year of Manufacture: 2017	ID : S26AJ-106 Serial No. : 0300237138	500-lb / 227-kg

Is this first Examination after installation or assembly at new site or location?	NO	**Was the Examination carried out within an interval of 6 months?**	YES
Has the equipment been installed correctly?	YES	**Was the Examination carried out within an interval of 12 months?**	NO
In accordance with an Examination Scheme?	NO	**After the occurrence of exceptional circumstances?**	NO

Identification of any part found to have a defect which is or could become a danger to persons and a description of the defect:

N/A

Is the above an existing or imminent danger to persons?	NO
Is the above a defect which is not yet but could become a danger to persons: (If YES state the date by when)	NONE

Particulars of any repair, renewal or alteration required to remedy the defect identified above:

N/A

Particulars of any tests carried out as part of the examination. And standard applied.

Visual Test and Functional Check According to ASME B30.23

Load Test(s): N/A

IS THIS EQUIPMENT SAFE TO OPERATE?	**YES**
Name and Signature of the person issue this certificate.	**Name and Signature of the person authenticating this certificate.**
Name: AJIN RAJ	**Name:** MOHAMED NOORUL AMEEN
Signature:	**Signature:**

Comments: At the time of inspection, the equipment was found satisfactory and free from any defects or damage and found safe for use. UNIVERSAL INSPECTION CO. LTD. holds no responsibility for any damage occurring after the inspection date due to improper use pertaining to operation as per the manufacturer's manual, maintenance, and servicing. This Thorough Examination was within the limits of Client's specifications.

The PDF document is electronically generated and digitally signed

Checklist

Certificate/Report Number: TUR-L-0836
Sticker Number(s): TUR/002758

INSPECTION POINTS	Pass	Fail	N/A
Last Third-party inspection Certificate	☑	☐	☐
Last Third-party inspection sticker	☑	☐	☐
Operator Iqama/License/ Third Party	☑	☐	☐
Vehicle documents (Insurance & Estamara)	☑	☐	☐
Tire and air pressure	☑	☐	☐
Level Indicators	☑	☐	☐
Lights (include beacon light)	☑	☐	☐
Horn/ Reverse alarm	☑	☐	☐
Electrical switches and gauges	☑	☐	☐
Emergency lowering system	☑	☐	☐
Safety signs, labels and stickers	☑	☐	☐
Platform condition	☑	☐	☐
Greasing & lubrication of boom	☑	☐	☐
Overload Indicator	☑	☐	☐
Safe Access & Egress	☑	☐	☐
Fire extinguisher in good condition & valid	☑	☐	☐
Engine oil level, check system for damage, leak	☑	☐	☐
Hydraulic oil level, check system for leaks	☑	☐	☐

INSPECTION POINTS	Pass	Fail	N/A
Transmission oil	☑	☐	☐
Air filter	☑	☐	☐
Steering oil and steering system/Joystick	☑	☐	☐
Brakes and brake system (including parking brake)	☑	☐	☐
Fuel level and check for leaks in fuel system	☑	☐	☐
Coolant	☑	☐	☐
Radiator and hoses	☑	☐	☐
Fan belts and pulleys	☑	☐	☐
Hoses and fittings	☑	☐	☐
Battery	☑	☐	☐
Air Conditioner/Heater	☑	☐	☐
Boom lift, Boom extension & retraction (deflection)	☑	☐	☐
Lever controls & pedals	☑	☐	☐
Slewing mechanism	☑	☐	☐
Boom cylinder/Lifting cylinder	☑	☐	☐
Identification & SWL Marking	☑	☐	☐
Hydraulic system	☑	☐	☐
Operation	☑	☐	☐

Comments/Remarks:

Reference Documents:

ASME B30.23

Inspected & witnessed by: AJIN RAJ

Signature: 

Approved by: MOHAMED NOORUL AMEEN

Signature: 

The PDF document is electronically generated and digitally signed