NATIONAL INSPECTION AND TESTING COMPANY (FAHSS), P.O. Box 3998, DAMMAM 32252, Kingdom of Saudi Arabia
Contacts: +966 (13) 340 7607 / +966 (12) 610 9014 / +966 (14) 325 1475 / +966 538400764
Email: info@fahss.com

Report No – LIC-2026-9664

LIFTING EQUIPMENT INSPECTION REPORT	Area:		Inspection Date:	Inspection Time:	Previous Sticker:	Issued by:
	W.R		23-May-2026	5:33 PM	FAHSS-R-000023	FAHSS
Department/Contractor:	**Equipment No.:**	**Equipment Location:**	**RPO NO.**	**Inspection Result:**	**New Sticker No.:**	**CRM No.**
SUDHIR COMPANY FOR EQUIPMENTS RENTAL	S38SJP-151	USFAN - SUDHIR YARD / SUDHIR YARD / USAFN	26-4069	pass	FAHSS-A-000937	N/A
Manufacturer:	**Model:**	**Capacity:**	**Type:**		**Equipment Serial No.:**	**Sticker Exp Date:**
JLG	1200SJP	500 LBS	MANLIFT		0300 229190	22-Nov-2026

Above equipment was inspected by **FAHSS** in accordance with applicable Saudi Aramco GI's, ASME and API standards.
Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency should be noted in the 'Corrective Action Taken' column.

No	DEFICIENCIES	CORRECTIVE ACTION TAKEN
*	PERIODIC INSPECTION	1- FUEL TANK STRAP WAS REPLACED
*	VISUAL RE-INSPECTION AND FUNCTIONAL TESTS WERE CONDUCTED. ALL DEFICIENCIES IN THE PREVIOUS REJECTION REPORT NO. LIC-LIC-2026-3756 HAVE BEEN RECTIFIED AND FOUND TO BE SATISFACTORY AT THE TIME OF INSPECTION, IN ACCORDANCE WITH ANSI/SAIA A92.5." AND SA. GI.7.030	2- ENGINE FAN BELT WAS REPLACED
*	ANTI-ENTRAPMENT DEVICE (PRESSURE SENSING CABLE) WAS FOUND TO BE SATISFACTORY.	

RECIEVER			TECHNICAL REVIEWER			INSPECTOR		
RECIEVER NAME	**BADGE NO**	**MOBILE No**	**NAME**	**RECEIVED DATE**	**REVIEWED DATE**	**NAME**	**CERTIFICATE NO**	**MOBILE No**
MUKESH		0552767809	Riyad Aldarawish Aldrawesh	23-05-2026	23-05-2026	Yahya Khalid Yaseen Al-Khayri	80024627	966592028020
								
RECEIVER SIGNATURE			**TECHNICAL REVIEWER SIGNATURE**			**INSPECTOR SIGNATURE**		

When re-inspection is requested, a complete copy of this report should be ready to be reviewed by the inspector.

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE: USFAN - SUDHIR YARD	WBS/BI/JO NUMBER: FAHSS-26-4069	INSPECTION COMPANY: NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE		SERIAL NO.	REPORT No.:
	MANLIFT		0300 229190	LIC-2026-9664
CAPACITY (SWL)	MANUFACTURER		FACILITY / LOCATION	
500 LBS	JLG		Onshore / SUDHIR YARD / USAFN	
REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE	EQUIPMENT OWNER	
		23-May-2026	SUDHIR COMPANY FOR EQUIPMENTS RENTAL	

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
1	**GENERAL REQUIREMENTS - BOOM SUPPORTED**					
1.1	Equipment documentation is available	ANSI/SAIA A92.5, Sec: 4.16.1.1 G.I. 7.030	☑	☐	☐	
1.2	Previous inspection reports are checked	ANSI/SAIA A92.5, Sec: 5.11.1.3 G.I. 7.030	☑	☐	☐	
1.3	Daily pre-operational inspection checklists are checked (if applicable)	GI 7.030 Para: 5.1.2	☑	☐	☐	
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.5, Sec: 6.4.1	☑	☐	☐	
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.5 Sec: 4.13.13	☑	☐	☐	
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.5 Sec: 4.13.1	☑	☐	☐	
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030 Para: 5.6.2	☑	☐	☐	
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.5 Sec: 4.13.2	☑	☐	☐	
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.5, Sec: 4.13.3	☑	☐	☐	
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.4 & 5	☑	☐	☐	
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.5 Sec: 4.13.9	☑	☐	☐	
1.12	Power rating are provided and marked (for AC and/or DC)	ANSI/SAIA A92.5 Sec: 4.13.6	☐	☐	☑	
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.5 Sec: 4.13.10	☐	☐	☑	
2	**INSPECTION POINTS - BOOM SUPPORTED**					
2.1	Platform surfaces are at least 18" (width & length) and are slip-resestant	ANSI/SAIA A92.5 4.12.1	☑	☐	☐	
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.5 4.12.2	☑	☐	☐	
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.5 Sec: 4.12.2.1	☑	☐	☐	
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.5 Sec: 4.12.3	☑	☐	☐	
2.5	Moving parts are guarded	ANSI/SAIA A92.5 Sec: 4.11	☑	☐	☐	

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE: USFAN - SUDHIR YARD	WBS/BI/JO NUMBER: FAHSS-26-4069	INSPECTION COMPANY: NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE	SERIAL NO.	REPORT No.:
	MANLIFT	0300 229190	LIC-2026-9664
CAPACITY (SWL)	**MANUFACTURER**	**FACILITY / LOCATION**	
500 LBS	JLG	Onshore / SUDHIR YARD / USAFN	

REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE	EQUIPMENT OWNER
		23-May-2026	SUDHIR COMPANY FOR EQUIPMENTS RENTAL

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.6	Personnel on the platform is protected against the hazards of moving parts of the aerial platforms.	ANSI/SAIA A92.5 Sec: 7.10	☑	☐	☐	
2.7	Access to the platform is provided	ANSI/SAIA A92.5 Sec: 4.12.4	☑	☐	☐	
2.8	Access gates or openings shall be properly closed per the manufacturer's instructions	ANSI/SAIA A92.5 Sec: 4.12.4	☑	☐	☐	
2.9	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.5 Sec:8.3	☑	☐	☐	
2.10	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.5 Sec: 4.12.5.1	☑	☐	☐	
2.11	Battery is secure, guarded and ventilated	ANSI/SAIA A92.5 Sec: 4.15.2	☑	☐	☐	
2.12	Outrigger position microswitches and interlocks are fully functional at their control pane	ANSI/SAIA A92.5 Sec: 4.7	☐	☐	☑	
2.13	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.5 Sec: 6.6.5	☑	☐	☐	
2.14	Emergency stop button is available at ground control station	ANSI/SAIA A92.5 Sec: 4.6.3	☑	☐	☐	
2.15	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.5 Sec: 6.6.2	☑	☐	☐	
2.16	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.5 Sec:6.4.3	☑	☐	☐	
2.17	Working environment is hazard free and machine ca be safely operated	ANSI/SAIA A92.5 Sec:7.9	☑	☐	☐	
2.18	An hour meter is fitted	ANSI/SAIA A92.5 Sec:4.15.3	☑	☐	☐	
2.19	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.5 General	☑	☐	☐	
2.20	All moving parts are lubricated	ANSI/SAIA A92.5 Sec: 6.6.5	☑	☐	☐	
2.21	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.5 Sec: 6.6.5	☑	☐	☐	
2.22	Platform controls operate the machine correctly	ANSI/SAIA A92.5 Sec: 6.6.1	☑	☐	☐	
2.23	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.1.6	☑	☐	☐	
2.24	Platform controls accessable to the operator	ANSI/SAIA A92.5 Sec: 4.6.1.1	☑	☐	☐	
2.25	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.1.4	☑	☐	☐	

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE: USFAN - SUDHIR YARD	WBS/BI/JO NUMBER: FAHSS-26-4069	INSPECTION COMPANY: NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE		SERIAL NO.	
	MANLIFT		0300 229190	REPORT No.: LIC-2026-9664
CAPACITY (SWL)	MANUFACTURER		FACILITY / LOCATION	
500 LBS	JLG		Onshore / SUDHIR YARD / USAFN	
REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE	EQUIPMENT OWNER	
		23-May-2026	SUDHIR COMPANY FOR EQUIPMENTS RENTAL	

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.26	Platform controls are protected agains inadvertent operation	ANSI/SAIA A92.5 Sec: 1.3	☑	☐	☐	
2.27	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.5 Sec: 4.6.2.1	☑	☐	☐	
2.28	Lower controls return to "off" or "neutral" position when released	ANSI/SAIA A92.5 Sec: 4.6.2.4	☑	☐	☐	
2.29	Lower controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.5 Sec: 4.6.2.6	☑	☐	☐	
2.30	Lower controls do not include drive and steering functions	ANSI/SAIA A92.5 Sec: 4.6.2.2	☑	☐	☐	
2.31	Lower controls are protected against inadvertent operation	ANSI/SAIA A92.5 Sec: 4.6.2.5	☑	☐	☐	
2.32	Boom raise/extend is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	☑	☐	☐	
2.33	Boom lower/retract is operable from platform and ground control	ANSI/SAIA A92.5 Sec: 4.6.2.2	☑	☐	☐	
2.34	Platform rotation is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.2.2	☑	☐	☐	
2.35	Emergency stop button is operable from both platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.3	☑	☐	☐	
2.36	Auxiliary/emergency lowering is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	☑	☐	☐	
2.37	Auxiliary/emergency retracting is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	☑	☐	☐	
2.38	Auxiliary/emergency rotating is operable from platform and ground controls	ANSI/SAIA A92.5 Sec: 4.6.4	☑	☐	☐	
2.39	Hydraulic/Pneumatic systems are leak-free with platform raised	ANSI/SAIA A92.5 Sec: 4.10.2	☑	☐	☐	
2.40	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.5 Sec: 4.7.3	☑	☐	☐	
2.41	Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope	ANSI/SAIA A92.5 Sec: 4.6.6	☑	☐	☐	
2.42	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.5 Sec: 4.6.6	☑	☐	☐	
2.43	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.5 Sec: 6.6.3.1	☑	☐	☐	
2.44	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.5 Sec: 4.14.1	☑	☐	☐	
2.45	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.5 Sec: 7.3.3.8	☑	☐	☐	

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE: USFAN - SUDHIR YARD	WBS/BI/JO NUMBER: FAHSS-26-4069	INSPECTION COMPANY: NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE		SERIAL NO.	REPORT No.:
	MANLIFT		0300 229190	LIC-2026-9664
CAPACITY (SWL)	MANUFACTURER		FACILITY / LOCATION	
500 LBS	JLG		Onshore / SUDHIR YARD / USAFN	
REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE	EQUIPMENT OWNER	
		23-May-2026	SUDHIR COMPANY FOR EQUIPMENTS RENTAL	

ITEM No.	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	Remarks
2.46	Outriggers (stabilizers) extention-retraction operation is satisfactory	ANSI/SAIA A92.5 Sec: 7.10.3	☐	☐	☑	
2.47	Extendable elevating assembly operation is satisfactory (retracted vs. extended)	ANSI/SAIA A92.5 Sec: 4.2.1	☐	☐	☑	
2.48	Elevating assembly operation is satisfactory (elevated vs. lowered)	ANSI/SAIA A92.5 sec: 4.2.1(c)	☑	☐	☐	
2.49	Wheels and tires are serviceable and undamaged	ANSI/SAIA A92.5 Sec: 7.3.3 (6)	☑	☐	☐	
2.50	Travel alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	☑	☐	☐	
2.51	Platform lowering alarm is operable	ANSI/SAIA A92.5 Sec: 6.6 (4)	☑	☐	☐	
2.52	Auxiliary power source available (to use in event of primary power loss)	ANSI/SAIA A92.5 Sec; 4.15.2	☑	☐	☐	
2.53	Platform does not descend when in raised position and the power is off	ANSI/SAIA A92.5 Sec: 4.6.3	☑	☐	☐	
2.54	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.5 Sec: 6.6.3.1	☑	☐	☐	
2.55	The platform does not descend when in raised position and the power is off	off ANSI/SAIA A92.5 Sec: 4.6.3	☑	☐	☐	
2.56	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.5 Sec: 4.15.1	☑	☐	☐	
2.57	Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.5 Sec: 4.15.1	☑	☐	☐	
2.58	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.5 Sec: 4.15.1	☑	☐	☐	
2.59	Installation of Anti- Entrapment device on work platform	ANSI/SAIA A92.5 Sec: 4.15.1	☑	☐	☐	
REMARKS:						

Saudi Aramco: Company General Use

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE
BOOM SUPPORTED ELEVATING WORK PLATFORM	SAIC-U-7013	12-Jan-23	ELEVATING/LIFTING EQUIPMENT
PROJECT TITLE: USFAN - SUDHIR YARD	WBS/BI/JO NUMBER: FAHSS-26-4069	INSPECTION COMPANY: NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)	

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE		SERIAL NO.	REPORT No.:
	MANLIFT		0300 229190	LIC-2026-9664
CAPACITY (SWL)	MANUFACTURER		FACILITY / LOCATION	
500 LBS	JLG		Onshore / SUDHIR YARD / USAFN	
REQUESTED INSPECTION DATE	RFI No.	TASK COMPLETED DATE	EQUIPMENT OWNER	
		23-May-2026	SUDHIR COMPANY FOR EQUIPMENTS RENTAL	

REFERENCE DOCUMENTS:

1- ANSI/SAIA A92.5 - 2014 Issue: Boom - Supported Elevating Work Platforms
2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
3- SA GI 7.025 -2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Load Tested By (If Applicable):		Inspector Signature:	
Name :	Date:		
☐ Inspected by 3rd Party Certified InspectorInspected:	☐ Witnessed by 3rd Party Certified InspectorWitnessed by 3rd Party Certified Inspector:		
Name of Inspector : Yahya Khalid Yaseen Al-Khayri Company: **NATIONAL INSPECTION AND TESTING COMPANY (FAHSS)**	Inspector ID: 80024627	Client signature:	
User Representative:			
Name : MUKESH	Date: 23-May-2026		

Saudi Aramco: Company General Use

SATISFACTION SURVEY

Thank you for your feedback

#	Question	Answer	Remarks
1	Did the Service provider Co. provide the right inspectorwith a valid qualification card?	Yes	
2	Did the service provider Co. respond for inspection withinthe expected time frame?	Yes	
3	Was the inspector wearing the required personal protective(Yes/No)equipment (PPE) during the inspection?	Yes	
4	Did the inspection conducted safely and in accordance with Aramco standard?	Yes	

الشركة الوطنية للفحص والإختبار الفنى

National Inspection & Technical Testing Company
TEL.: +966 (13) 340 7607 | +966 (12) 610 9014
+966 538400764

STICKER NO.: FAHSS-A-000937

EQUIP.NO.: S38SJP-151

EQUIP. S.N.: 0300 229190

EQUIP. SWL: 500 LBS

DATE INSPECTED: 23-May-2026

NEXT INSPECTION DATE: 22-Nov-2026

INSPECTOR NAME: Yahya Khalid Yaseen Al-Khayri

SAP #: 80024627

"S.A. INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCY"