TUV Arabia
TRUE UNION VALUE ARABIA

ة ترو يونيون فالو أرابيا
TRUE UNION VALUE ARABIA

CERTIFICATE

Date of Inspection: 15-09-2026

Of Thorough Visual and Functional Examination of Boom Truck

Certificate No: TUV-299-26-C1 **Date of Issue: 15-09-2026**

Name of the owner company: **SUDHIR EQUIPMENT RENTAL COMPANY**	Location: **NEOM 3, NEOM- KSA**
Reference Regulations: **BS 7121-4:2010 & BS 7121-2-4: 2013**	Maker & Date of Manufacture: **SINOTRUK/XCMG - 2025**

Traffic Plate No / Id No	Sticker No.	Model No.	Serial No. / Chassis No
SBT-010-020	**01045**	**SQ10SK3Q/ZZ1257N464JE1**	**1033K250005 / LZZ1BLVF3SJ345940**

Crane Details: Diesel Powered Truck Mounted Hydraulic Operated Telescopic Boom Truck

Max. Rated Capacity (SWL): 10.0 t @ 2.5 m radius, 12.36 m boom length on outriggers fully extended

Description of test:

At the time of testing the hoist was reeved on **four-part lines** with **ø 12.0 mm** wire rope and the outriggers fully extended.

Visual, functional Test was carried out. Crane function and its hydraulic system were found satisfactory.

Boom Length	Radius	S.W.L.
2.0 m	2.5 m	10.0 t
7.5 m	4.5 m	5.5 t
12.36 m	21.0 m	1.5 t

TUV Arabia TRUE UNION VALUE ARABIA

Date of Previous Examination	Date of Next Examination
Unknown	**14-09-2027**

Reason for Examination :	Installation: ☐	6 Monthly: ☐	12 Monthly: ☑	Exceptional Circumstance: ☐(Alteration or Repair)

Particular of any tests carried out as part of examination: A thorough visual inspection, full functional test were carried out.

IS THIS EQUIPMENT FIT FOR ITS PURPOSE: Yes

*Certificate becomes invalid, if any alteration/major repair/modernization made on the Equipment in which case it must be re-examined and re-tested.

THIS IS TO CERTIFY THAT the Undersigned, a competent representative, did, attend to examine this equipment in accordance to the aforementioned standard to ascertain its safe working load and that the examination indicated that the said equipment has no indigenous injury or sighted deformation and the safe working load of the said equipment as either identified or test proof loaded is shown. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, implementation of our remarks & recommendations and qualified operators employed.

Authorized Name: **SANTOSH INGALE** Surveyor's Name: **HISSAM**

Authorized Signature: Surveyor's Signature:

شركة ترو يونيون فالو أرابيا س.ت: ٧٠٥٠٩٧٤٩٧٦ TUV Arabia TRUE UNION VALUE ARABIA C.R. : 7050974976 TRUE UNION VALUE ARABIA CO.

This certificate is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to relieve any manufacturer, manufacturer, seller, supplier, repairer or operator of any warranty, express or implied, and True Union Value Arabia liability shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall True Union Value Arabia not their Engineer be liable for any injury or damage to any person or occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than such defects ascertainable by normally accepted standards and only those items actually inspected by True Union Value Arabia and which are covered only by this certificate. Any person not a party to the contract pursuant to which this document is delivered may not assert claim against True Union Value Arabia for any liability arising out of errors or omissions which may be contained in said document and in connection with any activities for which it may provide. This certificate shall not be reproduced except in full without the approval of True Union Value Arabia.

Disclaimer: This certificate is issued subject to the observation made at the time of inspection. The company (True Union Value Arabia) will not be held liable for any damage/losses associated to th equipment/material.

Annex to Certificate of Test and Thorough Examination

Certificate No. : TUV-299-26-C1 **Date of Inspection: 15-09-2026**

No.	DESCRIPTION	CONDITION	REMARKS
1.	SAFE LOAD INDICATOR	NOT AVAILABLE	
2.	RADIUS INDICATOR	NOT AVAILABLE	
3.	BOOM ANGLE INDICATOR	SATISFACTORY	
4.	BOOM LENGTH INDICATOR	NOT AVAILABLE	
5.	DUTY CHART	SATISFACTORY	
6.	BOOM STRUCTURE	SATISFACTORY	
7.	BOOM HOIST CUT OUT	SATISFACTORY	
8.	HOIST WIRE ROPES	SATISFACTORY	
9.	LEVEL INDICATOR	SATISFACTORY	
10.	BOOM LIFT CYLINDER	SATISFACTORY	
11.	TIRES	SATISFACTORY	
12.	OUTRIGGERS	SATISFACTORY	
13.	ROPE TERMINATION	SATISFACTORY	
14.	CRANE CONTROL	SATISFACTORY	
15.	SWING MACHINERY	SATISFACTORY	
16.	HYDRAULIC SYSTEM	SATISFACTORY	
17.	ELECTRICAL SYSTEM	SATISFACTORY	
18.	SPARK ARRESTOR	Spark arrestor shall be fitted when operating in potentially explosive atmospheres, where required.	
19.	FIRE EXTINGUISHER	SATISFACTORY	
20.	STEERING & BRAKES	SATISFACTORY	
21.	CARRIER	SATISFACTORY	
22.	MAINTENANCE/REPAIR	Nil	

TUV Arabia
TRUE UNION VALUE ARABIA

RECOMMENDATION / REMARKS:

1. Duties over rear and over sides only with fully extended outriggers.
2. Crane shall be operated by a licensed and certified operator. Always refer crane load chart for loading and unloading.

At the time of inspection, the equipment was found satisfactory.

Surveyor's Name: HISSAM

شركة ترو يونيون فالو أرابيا
س.ت: ٧٠٥٠٩٧٤٩٧٦
TUV Arabia
TRUE UNION VALUE ARABIA
C.R. : 7050974976
TRUE UNION VALUE ARABIA CO.

Surveyor's Signature