TUV Arabia
TRUE UNION VALUE ARABIA

ترو يونيون فاليو ارابيا
TRUE UNION VALUE ARABIA

CERTIFICATE

Date of Inspection: 26-09-2026

Of Test & Thorough Examination of Mobile Spider Crane

Certificate No: TUV-327-26-C2 **Date of Issue: 26-09-2026**

Name of the owner company: SUDHIR EQUIPMENT RENTAL COMPANY		**Location:** JEDDAH- KSA	
Reference Regulations: SASO-ISO-20297-1, BS EN 7121-2-4:2013		**Maker & Date of Manufacture:** MAEDA – 2021	
Traffic Plate No. SSC3-001	**Sticker No.** 00374	**Model No.** MC305CRME-3	**Serial No./ Chassis** D3192

Crane Details: **SPIDER CRANE**

Max. Rated Capacity (SWL):
3.0 t @ 3.7 m radius, 12.4 m Boom length on 4-part lines, outriggers fully extended

Description of test:

AT THE TIME OF TESTING THE HOIST WAS REEVED ON FOUR PART LINES WITH 8 mm Ø WIRE ROPE WITH 3.0 TONNE HOOK BLOCK AND OUTRIGGERS FULLY EXTENDED.

MAIN HOIST:
WIRE ROPE SIZE : 8 mm Ø
HOOK BLOCK CAP : 1.45 t

FULL FUNCTIONAL AS PER TABULAR COLUMN. CRANE FUNCTION AND ITS HYDRAULIC SYSTEM WERE FOUND SATISFACTORY.

Boom Length	Radius	Test Load	S.W.L.
3.7 m	2.5 m	Nil	2.98 t
8.1 m	3.0 m	Nil	2.27 t
10.3 m	3.5 m	Nil	1.80 t
12.4 m	4.5 m	Nil	0.66 t

Date of Last Examination	Date of Next Examination
UNKNOWN	25-03-2027

Reason for Examination :	Installation: ☐	6 Monthly: ☑	12 Monthly: ☐	Exceptional Circumstance: ☐(Alteration or Repair)

Particular of any tests carried out as part of examination: A thorough visual inspection, full functional.

IS THIS EQUIPMENT FIT FOR ITS PURPOSE: Yes

*Certificate becomes invalid, if any alteration/major repair/modernization made on the Equipment in which case it must be re-examined and re-tested.

THIS IS TO CERTIFY THAT the Undersigned, a competent representative, did, attend to examine this equipment in accordance to the aforementioned standard to ascertain its safe working load and that the examination indicated that the said equipment has no indigenous injury or sighted deformation and the safe working load of the said equipment as either identified or test proof loaded is shown. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, implementation of our remarks & recommendations and qualified operators employed.

Authorized Name: **SANTOSH INGALE** Surveyor's Name: **HISSAM**

Authorized Signature: Surveyor's Signature:

شركة ترو يونيون فالو ارابيا س.ت: ٧٠٥٩٧٤٩٧٦ TUV Arabia TRUE UNION VALUE ARABIA C.R. : 7050974976 TRUE UNION VALUE ARABIA CO.

This certificate is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to relieve any manufacturer, seller, supplier or operator of any warranty, express or implied, and True Union Value Arabia liability shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall True Union Value Arabia not their Engineer be liable for any injury or loss of any person or property occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than such defects ascertainable by normally accepted standards and only those items actually inspected by True Union Value Arabia and which are covered only by this certificate. Any person not a party to the contract pursuant to which this document is delivered may not assert claim against True Union Value Arabia for any liability arising out of errors or omissions which may be contained in said document and in connection with any activities for which it may provide. This certificate shall not be reproduced except in full without the approval of True Union Value Arabia.

Disclaimer: This certificate is issued subject to the observation made at the time of inspection. The company (True Union Value Arabia) will not be held liable for any damage/losses associated to the equipment/material.

Annex to Certificate of Thorough Examination

Certificate No. : : TUV-327-26-C2 **Date of Inspection: 26-09-2026**

No.	DESCRIPTION	CONDITION
1.	SAFE LOAD INDICATOR	SATISFACTORY
2.	DUTY CHART	SATISFACTORY
3.	DUTY CHART	SATISFACTORY
4.	HOIST WIRE ROPES	SATISFACTORY
5.	LEVEL INDICATOR	SATISFACTORY
6.	BOOM LIFT CYLINDE	SATISFACTORY
7.	OUTRIGGERS	STOWED-NOT TESTED
8.	ROPE TERMINATION	SATISFACTORY
9.	CRANE CONTROL	SATISFACTORY
10.	SWING MACHINERY	SATISFACTORY
11.	HYDRAULIC SYSTEM	SATISFACTORY
12.	ELECTRICAL SYSTEM	SATISFACTORY
13.	FIRE EXTINGUISHER	SATISFACTORY
14.	STEERING & BRAKES	SATISFACTORY
15.	CARRIER	SATISFACTORY
16.	MAINTENANCE/REPAIR	SATISFACTORY

RECOMMENDATION / REMARKS:

AT THE TIME OF INSPECTION, THE EQUIPMENT WAS FOUND SATISFACTORY.

TRUE UNION VALUE ARABIA

Surveyor's Name: HISSAM

شركة ترو يونيون فالو اربيا
س.ت: ٧٠٥٠٩٧٤٩٧٦
TUV Arabia
TRUE UNION VALUE ARABIA
C.R. : 7050974976
TRUE UNION VALUE ARABIA CO.

Surveyor's Signature: