الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س. ت ٢٠٥٥٠١١٦٤٣

THOROUGH EXAMINATION CERTIFICATE OF TOWER LIGHT

Report No:	DAM-INS-2026-10-28263	**Report Issue Date:**	18-Oct-2026
Customer Name:	Sudhir Equipment Rental Co.	**Inspection Type:**	Functional & Visual Check
Address:	Dammam	**Serial Number**	VEPL/2023-24/065
Site Location:	DAMMAM YARD	**Equipment Id Number:**	STL-305
Standard Reference:	ISO/TC 274	**Manufacturer:**	VARADA ENERGY
Inspection Date:	18-Oct-2026	**Equipment Model/Type:**	SGL-7.5
Next Inspection Date:	17-Apr-2027	**Sticker No:**	DAM/019467

Description		Capacity/SWL	Reason For Examination	Result	Safe To Use
Engine Manufacturer	KOHLER	7.5 KVA	B	Satisfactory	YES
Engine Model	KDW702GE515				
Motive Power	Diesel				
Rated Power	7.5 KVA				
Engine Speed	1500 RPM				
Lamp Power	4 x 1000 W				
Voltage	230 V				
Rated Frequency	50/60 Hz				
Internal Visual Check	Satisfactory				
Functional Check	Satisfactory				
Tower Light ShutDown	Satisfactory				

Reason For Exam.	A	B	C	D	E	F
	3 Months	6 Months	12 Months	Written Scheme	Exceptional Circumstance	Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:	UIC 21 INSPECTOR	**Approved By:** MOHAMED WASIM IBRAHIM	**Signature:**
Stamp By:		**Designation:** Inspection Supervisor	

No liability will be considered against **UNIVERSAL INSPECTION COMPANY** for failure, damage or other occurrence to client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.
This Inspection Certificate/Report shall not be reproduced except in full without the approval **UIC** and the Client.

VENDOR ID: 10044577 | APPROVED VENDOR | VENDOR ID : 11052442 | VENDOR ID: 5014041 | VENDOR ID: 10857

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+هاتف: 8882 344 13 966+ / فاكس: 8881 344 13 966
+هاتف: 0515 367 13 966
الموقع الالكتروني www.ui.com.sa

For Verification of This Report Scan Above QR Code:

The PDF document is electronically generated and digitally signed

الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س. ت ٢٠٥٥٠١١٦٤٣

THOROUGH EXAMINATION CERTIFICATE OF TOWER LIGHT

Report No:	DAM-INS-2026-10-28264	**Report Issue Date:**	18-Oct-2026
Customer Name:	Sudhir Equipment Rental Co.	**Inspection Type:**	Functional & Visual Check
Address:	Dammam	**Serial Number**	VEPL/2024-25/142
Site Location:	DAMMAM YARD	**Equipment Id Number:**	STL-652
Standard Reference:	ISO/TC 274	**Manufacturer:**	VARADA ENERGY
Inspection Date:	18-Oct-2026	**Equipment Model/Type:**	SGL-7.5
Next Inspection Date:	17-Apr-2027	**Sticker No:**	DAM/019466

Description		Capacity/SWL	Reason For Examination	Result	Safe To Use
Engine Manufacturer	KOHLER	7.5 KVA	B	Satisfactory	YES
Engine Model	KDW702GE515				
Motive Power	Diesel				
Rated Power	7.5 KVA				
Engine Speed	1500 RPM				
Lamp Power	4 x 1000 W				
Voltage	230 V				
Rated Frequency	50/60 Hz				
Internal Visual Check	Satisfactory				
Functional Check	Satisfactory				
Tower Light ShutDown	Satisfactory				

Reason For Exam.	A 3 Months	B 6 Months	C 12 Months	D Written Scheme	E Exceptional Circumstance	F Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:	UIC 21 INSPECTOR	**Approved By:** MOHAMED WASIM IBRAHIM	**Signature:**
Stamp By:		**Designation:** Inspection Supervisor	

No liability will be considered against **UNIVERSAL INSPECTION COMPANY** for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.
This Inspection Certificate/Report shall not be reproduced except in full without the approval **UIC** and the Client.

VENDOR ID: 10044577 | APPROVED VENDOR | VENDOR ID : 11052442 | VENDOR ID: 5014041 | VENDOR ID: 10857

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+هاتف: 8882 344 13 966+ / فاكس: 8881 344 13 966
+هاتف: 0515 367 13 966
الموقع الالكتروني www.ui.com.sa

For Verification of This Report Scan Above QR Code:

The PDF document is electronically generated and digitally signed

الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س. ت ٢٠٥٥٠١١٦٤٣

THOROUGH EXAMINATION CERTIFICATE OF TOWER LIGHT

Report No:	UIC-INS-2026-10-68959	**Report Issue Date:**	20-Oct-2026
Customer Name:	Sudhir Equipment Rental Company	**Inspection Type:**	Functional & Visual Check
Address:	Al Jubail , Kingdom Of Saudi Arabia	**Serial Number**	VEPL/2024-25/308
Site Location:	Ras Tanura	**Equipment Id Number:**	STL-660
Standard Reference:	BS 5514/ISO 3046	**Manufacturer:**	VARADA
Inspection Date:	20-Oct-2026	**Equipment Model/Type:**	SGL-7.5
Next Inspection Date:	19-Apr-2027	**Sticker No:**	UIC/222815

Description		Capacity/SWL	Reason For Examination	Result	Safe To Use
Rated Power	7.5 kVA	4 x 1600W	B	Satisfactory	YES
Rated Voltage	230.0 V				
Rated Frequency	50/60 Hz				
Lighting Tower	8.5 M				
Lamp Type	4 x 1600W Metal Halide				
Dimensions	2570 X 1080 X 2800 mm				
Engine Make	Kohler				
Engine Model	KDW702GE515				
Motive Power	Diesel				
Internal Visual Test	Satisfactory				
General Surface Test	Satisfactory				
Tower light Shut-Down	Satisfactory				

Reason For Exam.	A 3 Months	B 6 Months	C 12 Months	D Written Scheme	E Exceptional Circumstance	F Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:	UIC 26 INSPECTOR	**Approved By:** MOHAMMED MUSTAQ	**Signature:**
Stamp By:		**Designation:** Inspection Supervisor	

No liability will be considered against **UNIVERSAL INSPECTION COMPANY** for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.
This Inspection Certificate/Report shall not be reproduced except in full without the approval **UIC** and the Client.

VENDOR ID: 10044577 | APPROVED VENDOR | VENDOR ID : 11052442 | VENDOR ID: 5014041 | VENDOR ID: 10857

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+هاتف: 8882 344 13 966+ / فاكس: 8881 344 13 966
+هاتف: 0515 367 13 966
الموقع الالكتروني www.ui.com.sa

For Verification of This Report Scan Above QR Code:

The PDF document is electronically generated and digitally signed

THOROUGH EXAMINATION CERTIFICATE OF DIESEL WELDING GENERATOR

Report No:	UIC-INS-2026-10-68072R1	**Report Issue Date:**	14-Oct-2026
Customer Name:	Sudhir Equipment Rental Company	**Inspection Type:**	Functional & Visual Check
Address:	Al-Jubail, Kingdom of Saudi Arabia.	**Serial Number**	NF230732R
Site Location:	Al Jubail	**Equipment Id Number:**	SWM-500-003
Standard Reference:	ISO 8528-5:2022	**Manufacturer:**	MILLER
Inspection Date:	14-Oct-2026	**Equipment Model/Type:**	BIG BLUE 500X CC
Next Inspection Date:	13-Apr-2027	**Sticker No:**	UIC/221855

Description		Capacity/SWL	Reason For Examination	Result	Safe To Use
Weld Output Range	500 Amps	55–500 A	B	Satisfactory	YES
Max. Open Circuit Voltage	92 V				
Power Motive	Diesel				
Functional Check	Satisfactory				
Visual Test	Satisfactory				
General Condition	Satisfactory				
Grounding Connection	Satisfactory				
Marking Plate	Satisfactory				
Cable Condition	Satisfactory				
Electrical Control	Satisfactory				

Reason For Exam.	A 3 Months	B 6 Months	C 12 Months	D Written Scheme	E Exceptional Circumstance	F Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:	UIC 46 INSPECTOR	**Approved By:** MOHAMMED MUSTAQ	**Signature:**
Stamp By:		**Designation:** Inspection Supervisor	

No liability will be considered against **UNIVERSAL INSPECTION COMPANY** for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.
This Inspection Certificate/Report shall not be reproduced except in full without the approval **UIC** and the Client.

VENDOR ID: 10044577 | APPROVED VENDOR | VENDOR ID : 11052442 | VENDOR ID: 5014041 | VENDOR ID: 10857

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+هاتف: 8882 344 13 966+ / فاكس: 8881 344 13 966
+هاتف: 0515 367 13 966
الموقع الالكتروني www.ui.com.sa

For Verification of This Report Scan Above QR Code:

The PDF document is electronically generated and digitally signed

THOROUGH EXAMINATION CERTIFICATE OF DIESEL WELDING GENERATOR

Report No:	UIC-INS-2026-10-68073R1	**Report Issue Date:**	14-Oct-2026
Customer Name:	Sudhir Equipment Rental Company	**Inspection Type:**	Functional & Visual Check
Address:	Al-Jubail, Kingdom of Saudi Arabia.	**Serial Number**	NF251098R
Site Location:	Al Jubail	**Equipment Id Number:**	SWM-500-002
Standard Reference:	ISO 8528-5:2022	**Manufacturer:**	MILLER
Inspection Date:	14-Oct-2026	**Equipment Model/Type:**	BIG BLUE 500X CC
Next Inspection Date:	13-Apr-2027	**Sticker No:**	UIC/221856

Description		Capacity/SWL	Reason For Examination	Result	Safe To Use
Weld Output Range	500 Amps	55–500 A	B	Satisfactory	YES
Max. Open Circuit Voltage	92 V				
Power Motive	Diesel				
Functional Check	Satisfactory				
Visual Test	Satisfactory				
General Condition	Satisfactory				
Grounding Connection	Satisfactory				
Marking Plate	Satisfactory				
Cable Condition	Satisfactory				
Electrical Control	Satisfactory				

Reason For Exam.	A 3 Months	B 6 Months	C 12 Months	D Written Scheme	E Exceptional Circumstance	F Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:	UIC 46 INSPECTOR	**Approved By:** MOHAMMED MUSTAQ	**Signature:**
Stamp By:		**Designation:** Inspection Supervisor	

No liability will be considered against **UNIVERSAL INSPECTION COMPANY** for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.
This Inspection Certificate/Report shall not be reproduced except in full without the approval **UIC** and the Client.

VENDOR ID: 10044577 | APPROVED VENDOR | VENDOR ID : 11052442 | VENDOR ID: 5014041 | VENDOR ID: 10857

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+هاتف: 8882 344 13 966+ / فاكس: 8881 344 13 966
+هاتف: 0515 367 13 966
الموقع الالكتروني www.ui.com.sa

For Verification of This Report Scan Above QR Code:

The PDF document is electronically generated and digitally signed

الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س. ت ٢٠٥٥٠١١٦٤٣

THOROUGH EXAMINATION CERTIFICATE OF GENERATOR

Report No:	UIC-INS-2026-10-69083	**Report Issue Date:**	21-Oct-2026
Customer Name:	Sudhir Equipment Rental Company	**Inspection Type:**	Functional & Visual Check
Address:	Al - Jubail, Kingdom of Saudi Arabia	**Serial Number**	2025070109
Site Location:	Amiral Pkg-1	**Equipment Id Number:**	SG-1608-500
Standard Reference:	ISO 8528-5:2022	**Manufacturer:**	SUPERMALY
Inspection Date:	21-Oct-2026	**Equipment Model/Type:**	SWB550GES
Next Inspection Date:	20-Apr-2027	**Sticker No:**	UIC/226661

Description		Capacity/SWL	Reason For Examination	Result	Safe To Use
Rated Prime Power	500 KVA	500 KVA	B	Satisfactory	YES
Rated Voltage	220/380V				
Rated Current	760 A				
Rated Speed	1800 RPM				
Rated Power Factor	0.8				
Motive Power	Diesel				
MFG	2025				
Internal Visual Test	Satisfactory				
General Surface Test	Satisfactory				
Functional Check	Satisfactory				

Reason For Exam.	A 3 Months	B 6 Months	C 12 Months	D Written Scheme	E Exceptional Circumstance	F Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:	UIC 12 INSPECTOR	**Approved By:** MOHAMMED MUSTAQ	**Signature:**
Stamp By:		**Designation:** Inspection Supervisor	

No liability will be considered against **UNIVERSAL INSPECTION COMPANY** for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.
This Inspection Certificate/Report shall not be reproduced except in full without the approval **UIC** and the Client.

VENDOR ID: 10044577 | APPROVED VENDOR | VENDOR ID : 11052442 | VENDOR ID: 5014041 | VENDOR ID: 10857

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+هاتف: 8882 344 13 966+ / فاكس: 8881 344 13 966
+هاتف: 0515 367 13 966
الموقع الالكتروني www.ui.com.sa

For Verification of This Report Scan Above QR Code:

The PDF document is electronically generated and digitally signed

THOROUGH EXAMINATION CERTIFICATE OF GENERATOR

Report No:	UIC-INS-2026-10-69123	**Report Issue Date:**	21-Oct-2026
Customer Name:	Sudhir Equipment Rental Company	**Inspection Type:**	Functional & Visual Check
Address:	Al-Jubail, Kingdom of Saudi Arabia.	**Serial Number**	2506021-18
Site Location:	Ras Tanura	**Equipment Id Number:**	SG-1528-250
Standard Reference:	ISO 8528-5:2022	**Manufacturer:**	CHUANGYUAN POWER
Inspection Date:	21-Oct-2026	**Equipment Model/Type:**	CY250
Next Inspection Date:	20-Apr-2027	**Sticker No:**	UIC/224352

Description		Capacity/SWL	Reason For Examination	Result	Safe To Use
Rated Power	250 KVA	250 KVA	B	Satisfactory	YES
Rated Voltage	480 V				
Rated Frequency	60 Hz				
Phase	3				
Rated Speed	1800 Rpm				
Motive Power	Diesel				
Functional Check	Satisfactory				
Internal Visual Test	Satisfactory				
General Condition	Satisfactory				

Reason For Exam.	A	B	C	D	E	F
	3 Months	6 Months	12 Months	Written Scheme	Exceptional Circumstance	Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:	UIC 95 INSPECTOR	**Approved By:** MOHAMMED MUSTAQ	**Signature:**
Stamp By:		**Designation:** Inspection Supervisor	

No liability will be considered against **UNIVERSAL INSPECTION COMPANY** for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.
This Inspection Certificate/Report shall not be reproduced except in full without the approval UIC and the Client.

أرامكو السعودية saudi aramco — VENDOR ID: 10044577
The Red Sea Development Company — APPROVED VENDOR
سابك sabic — VENDOR ID : 11052442
الشركة السعودية للكهرباء Saudi Electricity Company — VENDOR ID: 5014041
MA'ADEN معادن — VENDOR ID: 10057

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+هاتف: 8882 344 13 966+ / فاكس: 8881 344 13 966
+هاتف: 0515 367 13 966
الموقع الالكتروني www.ui.com.sa

For Verification of This Report Scan Above QR Code:

The PDF document is electronically generated and digitally signed

الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س. ت ٢٠٥٥٠١١٦٤٣

THOROUGH EXAMINATION CERTIFICATE OF GENERATOR

Report No:	DAM-INS-2026-10-28273	**Report Issue Date:**	19-Oct-2026
Customer Name:	Sudhir Equipment Rental Co.	**Inspection Type:**	Functional & Visual Check
Address:	DAMMAM	**Serial Number**	VEPL/2023-24/442
Site Location:	Abqaiq	**Equipment Id Number:**	SG-934-160
Standard Reference:	ISO 8528-5:2022	**Manufacturer:**	VARADA ENERGIES
Inspection Date:	19-Oct-2026	**Equipment Model/Type:**	VEPL-160-CDP
Next Inspection Date:	18-Apr-2027	**Sticker No:**	DAM/018764

Description		Capacity/SWL	Reason For Examination	Result	Safe To Use
Rated Power	160 KVA	160 KVA	B	Satisfactory	YES
Rated Frequency	50 Hz				
Rated Voltage	110-400 V				
Rated Current	230.94 Amps				
Rated Speed	1800 Rpm				
Rated Power Factor	0.8				
Internal Visual Test	Satisfactory				
General Surface Test	Satisfactory				
Functional Check	Satisfactory				

Reason For Exam.	A	B	C	D	E	F
	3 Months	6 Months	12 Months	Written Scheme	Exceptional Circumstance	Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:	UIC 23 INSPECTOR	**Approved By:** JASIM KHAN	**Signature:**
Stamp By:		**Designation:** Inspection Supervisor	

No liability will be considered against **UNIVERSAL INSPECTION COMPANY** for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.
This Inspection Certificate/Report shall not be reproduced except in full without the approval **UIC** and the Client.

VENDOR ID: 10044577 | APPROVED VENDOR | VENDOR ID : 11052442 | VENDOR ID: 5014041 | VENDOR ID: 10857

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+هاتف: 8882 344 13 966+ / فاكس: 8881 344 13 966
+هاتف: 0515 367 13 966
الموقع الالكتروني www.ui.com.sa

For Verification of This Report Scan Above QR Code:

The PDF document is electronically generated and digitally signed

الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س. ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO: UIC/DAM/114731

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer	**Sudhir Equipment Rental Company**			
Location	Dammam, Kingdom of Saudi Arabia			
Description	**Pressure Relief Valve**			
Manufacturer	HARSHAD			
Type	9095799400			
Serial No.	2430714	**Receipt Date**	:	20-Oct-26
ID. No.	SAC-250-330	**Calibration Date**	:	21-Oct-26
Location	Calibration Lab (Dammam)	**Calibration Due Date**	:	20-Apr-27

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

Reference Standard Equipment Used

Description	Cert. No.	Serial No	Due Date
High Pressure Pneumatic Pressure Source	SA178189-224312	214E2408011	02-Dec-26
Digital Pressure Calibrator	SA178189-224313	2232411017	02-Dec-26

Calibrated By

Calibration Engineer

QA/QC

Approved By

QA/QC Engineer

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement results shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515
www.ui.com.sa
ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ ٩٦٦+ / فاكس ٨٨٨١ ٣٤٤ ١٣ ٩٦٦+
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦+

CERTIFICATE NO: UIC/DAM/114731

Customer	**Sudhir Equipment Rental Company**		
Location	Dammam, Kingdom of Saudi Arabia		
Description	**Pressure Relief Valve**		
Manufacturer	HARSHAD	**Calibration Date**	21-Oct-26
Type	9095799400	**Calibration Due Date**	20-Apr-27
Serial No.	2430714	**Temperature Range**	23.5°C
ID. No.	SAC-250-330	**Relative Humidity**	RH 48%

Test Results

Set Pressure	:	**8.00**	**BAR**
Back Pressure	:	**0.00**	**BAR**
CDTP	:	**8.00**	**BAR**
Setting Accuracy	:	**± 3 % of Setting**	
Pop Test : PASSED			

Spring Range : N/A

Size Inlet : 3/4"

Type of Valve : Metal Seated

Test Medium : Air

BASIS OF TEST:

Ref Standard ASME Sec VIII,Div I

Summary of Test Procedure:

The Calibration of above Pressure relief valve is performed through the verification of set pressure and seat tightness using a reference standard pressure gauge or test gauge and a hydrostatic / pnenumatic test system.

Traceability:

The reported tests were undertaken using equipment detailed mentioned in Reference Standard Equipment's for which the company maintains Traceabilty to the third party.

Condition of Instrument

With in the tolerance on receipt(as found)	No
The instrument was adjusted	Yes
The instrument was repaired	No

QA/QC

UNIVERSAL INSPECTION CO. LTD.

* * * * * End of the Certificate * * * * *

UIC 67 CAL ENGR

Calibrated By: _____
Calibration Engineer

Approved by: _____
QA/QC Engineer

INSPECTION CERTIFICATE

DETAILS OF INSPECTION CERTIFICATE

Certificate No	GTEC/AJ/26/NS26476-02	Date of Issue	21.10.2026
Date of Receipt	20.10.2026		
Inspection Date	20.10.2026		
Recommended Inspection Due	19.04.2027		

DETAILS OF CUSTOMER

Customer Name	M/s. Sudhir Equipment Rental Company.
Customer Address	Amiral Project, Kingdom of Saudi Arabia.

Glory Technology Calibration & Inspection Company (GTEC) certifies that the below described instrument has been calibrated/Inspected, complying with the National/International Standards. This calibration/Inspected certificate documents the traceability of the reference standards used and are available upon the request of customer. The calibration/Inspection results are documented on the succeeding page/pages of this certificate. The customer is obliged to have the instruments calibrated/Inspected at regular intervals.

DETAILS OF UNIT UNDER INSPECTION (UUI)

Description	Pressure Gauge
Make	VEE THREE
Model	--
Serial No	--
Identification No	SAC-825-153
Range / Resolution	0 to 25 bar / 1 bar
Physical Condition	Satisfactory

DETAILS OF ENVIRONMENTAL CONDITIONS

Temperature	35°C
Relative Humidity	41%RH

DETAILS OF INSPECTION METHOD

Reference Procedure	Visual Inspection & Functional Test

Inspected By

Limshad K M

Calibration Engineer

GLORY TECHNOLOGY CALIBRATION & INSPECTION CO. INSPECTION CERTIFICATE ISSUED JUBAIL BRANCH C.R. 2055025479

QA/QC CHECKED

Authorized By

C.Balasubramanian

Technical Manager

Shop No. 16, First Industrial Support Area, Al-Jubail 35717, KSA, Telefax: +966 13 367 0057, E-mail: jubail@gtecgulf.com

Certificate No :	GTEC/AJ/26/NS26476-02

INSPECTION RESULTS

The above described Pressure Gauge was functionally tested and inspected, it was found in good working condition. The Pressure Gauge is free from any kind of irregularities and is safe for its intended applications at the time of inspection.

Note:

1. The UUI was inspected at Site.
2. Inspection Certificate shall not be reproduced, expect in full, without written approval of GTEC.
3. This Certificate is relates only to the particular item Inspected.

*****End of Certificate*****

Inspected By

Limshad K M

Calibration Engineer

GLORY TECHNOLOGY CALIBRATION & INSPECTION CO. INSPECTION CERTIFICATE ISSUED JUBAIL BRANCH C.R. 2055025479

QA/QC CHECKED

Authorized By

C.Balasubramanian

Technical Manager

www.gteccalibration.com

Shop No. 16, First Industrial Support Area, Al-Jubail 35717, KSA, Telefax: +966 13 367 0057, E-mail: jubail@gtecgulf.com

AIR QUALITY TEST REPORT

DETAILS OF TEST REPORT

Report No	GTEC/AJ/26/NS26476-01	Date of Issue	21.10.2026
Test Date	20.10.2026		

DETAILS OF CUSTOMER

Customer Name	M/s. Sudhir Equipment Rental Company.
Customer Address	Amiral Project, Kingdom of Saudi Arabia.

DETAILS OF UNIT UNDER TEST (UUT)

Description	Breathing Air
Source	Air Compressor
Manufacturer	ATLAS COPCO
Model	XAS825-125SKID
Serial No / Identification No	PE2360340 / SAC-825-153

MEASURING PRINCIPLE

The Air from the medium pressure compressor or air-line is reduced to atmospheric pressure and the required flow volume is set by the needle valve flow meter of the sampling device. The air flows through a specially calibrated detector tube for a specified time. The length of stain in the detector tube is an indication of the concentration of measured substance this can be read directly on the detector tube scale.

TEST RESULTS

Sl. No	TEST DESCRIPTION	UNIT	RESULT	EN 12021 LIMITS	CGA GRADE D LIMITS
1	Oxygen (O_2)	Vol. %	20.9	20 to 22	19.5 to 23.5
2	Carbon Dioxide (CO_2)	ppm	<104	≤ 500	1000
3	Carbon Monoxide (CO)	ppm	<1.4	≤5	10
4	Oil Content (Vapour & Mist)	mg/m^3	< 0.3	≤ 0.5	5.0
5	Odour	--	Satisfactory	Satisfactory	No Pronounced odour

Remarks: The above test result of the compressed air complies with European Standard EN 12021 "RESPIRATORY PROTECTIVE DEVICES- COMPRESSED AIR FOR BREATHING APPARATUS"

Note:

1. Test Report relates only to the sample tested and shall not be reproduced, expect in full, without written approval of GTEC.
2. Recommended to test the air compressor supplied breathing air on a quarterly basis (Three Month Once).
3. The above air quality test is equivalent to grade d test.

Tested By

Lab Chemist

GLORY TECHNOLOGY CALIBRATION & INSPECTION CO. JUBAIL BRANCH C.R. 2055025479

QA/QC CHECKED

Authorized By

Technical Manager

Shop No. 16, First Industrial Support Area, Al-Jubail 35717, KSA, Telefax: +966 13 367 0057, E-mail: jubail@gtecgulf.com