OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

Equipment	**WELDING MACHINE**
Brand / Make	**ADOR**
Asset ID	**SWM-500-023**
Model Number	**RHINO D 500**
Serial Number	**26/25110187**
Engine Number	**04.1260/2520093**
Manufacturing Year	**2025**

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities.

Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at: Info@sudhirrentals.com

Sincerely,

شركة سودهير لتأجير المعدات
الدمام
س.ت ٢٠٥٠١٣٠٠٥٣
C.R. 2050130053
Dammam
SUDHIR EQUIPMENT RENTAL COMPANY

Rajesh Thakur
Plant Manager
Sudhir Equipment Rental Company

Certificate of Insurance

Policy Holder Name	Sudhir Equipment Rental Company	**اسم حامل الوثيقة**
Policy Number	5/EP/30425/0/0	**رقم الوثيقة**
Original Policy Period	05/04/2026 to 04/04/2027	**فترة الوثيقة الأصلية**

Gulf Insurance Group certifies that above client is holding Contractor's Plant & Machinery Insurance Policy for the below mentioned Equipment in accordance with the above mentioned Insurance Policy:

تشهد مجموعة الخليج للتأمين بأن العميل المذكور أعلاه يحمل وثيقة تأمين على معدات والات المقاولين للمعدة المذكورة أدناه, و ذلك وفقا لشروط وثيقة التأمين المذكورة أعلاه:

Asset ID	:	SWM-500-023	:	**معرف الأصل**
Brand	:	ADOR	:	**العلامة التجارية**
Type	:	RHINO D 500	:	**النوع**
Model	:	Welding Machine	:	**الطراز**
Manufacturing Year	:	2025	:	**سنة الصنع**
Equipment Serial Number	:	26/25110187	:	**الرقم التسلسلي للمعدة**
Insurance Effective Date	:	05/04/2026	:	**تاريخ سريان التأمين**

This Certificate has been issued upon Insureds request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تم اصدار هذة الشهادة بناء على طلب المؤمن له وذلك حسب الشروط والاستثناءات والاشتراطات المذكورة في الوثيقة

Al Khobar : 01st April 2026

Signature of Insurer's Authorized Representative

PUBLIC

THOROUGH EXAMINATION CERTIFICATE OF DIESEL WELDING GENERATOR

Report No:	DAM-INS-2026-08-23700	**Report Issue Date:**	11-Aug-2026
Customer Name:	Sudhir Equipment Rental Co.	**Inspection Type:**	Visual Inspection
Address:	Dammam	**Serial Number**	26/25110187
Site Location:	2nd Industry - Dammam	**Equipment Id Number:**	SWM-500-023
Standard Reference:	ISO 8528-5:2022	**Manufacturer:**	ADOR
Inspection Date:	11-Aug-2026	**Equipment Model/Type:**	RHINO D500
Next Inspection Date:	10-Feb-2027	**Sticker No:**	DAM/016770

Description		Capacity/SWL	Reason For Examination	Result	Safe To Use
Weld Output Range	500 A	500 A	B	Satisfactory	YES
Max. Open Circuit Voltage	92 V				
Functional Check	Satisfactory				
Visual Test	Satisfactory				
General Condition	Satisfactory				
Electrical Control	Satisfactory				

Reason For Exam.	A 3 Months	B 6 Months	C 12 Months	D Written Scheme	E Exceptional Circumstance	F Installation

Result	ACCEPTED	REJECTED (See Attached Defect Report)

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:	UIC 21 INSPECTOR	**Approved By:** MOHAMED WASIM IBRAHIM	**Signature:**
Stamp By:		**Designation:** Inspection Supervisor	

No liability will be considered against **UNIVERSAL INSPECTION COMPANY** for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance.
This Inspection Certificate/Report shall not be reproduced except in full without the approval **UIC** and the Client.

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+هاتف: 966 13 344 8882+ / فاكس: 966 13 344 8881
+هاتف: 966 13 367 0515
الموقع الالكتروني www.ui.com.sa

The PDF document is electronically generated and digitally signed

الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.
CR No. 2055011643
س. ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO : UIC/DAM/105408

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer	**Sudhir Equipment Rental Company**			
Location	Dammam, Kingdom of Saudi Arabia.			
Description	**Diesel Welding Generator**			
Manufacturer	ADOR			
Model	RHINO D500			
Serial No.	**26/25110187**			
ID No.	SWM-500-023	**Calibration Date**	:	11-Aug-26
Location	DAMMAM YARD	**Calibration Due Date**	:	10-Feb-27

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

Reference Standard Equipment Used

Description	Cert. No./Model	Serial No.	Due Date
True RMS AC/DC	AME/25/CC-1012-A2	62050014	11-Oct-26

Calibrated By

Calibration Engineer

QA/QC

Approved By

QA/QC Engineer

The measurement results pertain only to the instrument calibrated.
This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515
www.ui.com.sa
ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ ٩٦٦+ / فاكس ٨٨٨١ ٣٤٤ ١٣ ٩٦٦+
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦+

CERTIFICATE NO : UIC/DAM/105408

Customer	**Sudhir Equipment Rental Company**		
Address	Dammam, Kingdom of Saudi Arabia.		
Description	**Diesel Welding Generator**	**Calibration Date**	11-Aug-26
Manufacturer	ADOR	**Calibration Due Date**	10-Feb-27
Model	RHINO D500	**Temperature**	32.6 °C
Serial No.	**26/25110187**	**Relative Humidity**	RH 38 %
ID No.	SWM-500-023		

Calibration Test Results for Diesel Welding Generator

DC Current:

Range (ADC)	UUT Setting (A)	Master Reading (A)	Error (A)	% Error (FS) (A)
500.00	50.00	48.60	-1.40	-0.28
	100.00	98.90	-1.10	-0.22
	200.00	198.50	-1.50	-0.30
	225.00	223.80	-1.20	-0.24

Power Source No-Load Voltage Accuracy Test:

Measured Output Voltage (VDC)		
Increasing	Decreasing	Mean
88.9	88.8	88.85

Power Source Load Voltage Accuracy Test:

Function Tested	UUT Setting (V)	Master Reading (V)	Error	% Error (FS)
Load Voltage	22.00	21.94	-0.056	-0.140
	29.00	28.95	-0.048	-0.120

General Information about the Calibration

The Diesel Welding Generator has been Calibrated on the function of Voltage and Current.

Tolerance:

As per manufacturer's specification.

Reference Standards:

1. BS 7570
2. IEC 60974-1

Other Tests:		
Description	**Test**	**Remarks**
Functional Checks:		
Welding Process	Check	Pass
Power Supply	Check	Pass

UIC 21 CAL ENGR

QA/QC UNIVERSAL INSPECTION CO. LTD.

++++ End of the Certificate ++++

Calibrated By: _____
Calibration Engineer

Approved by:
QA/QC Engineer