TUV Arabia
TRUE UNION VALUE ARABIA

ة ترو يونيون

TRUE UNION VALUE ARABIA

CERTIFICATE

Date of Inspection: 17-08-2026

Of Thorough Visual and Functional Examination of Generator

Certificate No.: TUV-191-26-C1 **Date of Issue:** 17-08-2026

Name and Address of the Owner:	Place of Inspection:
SUDHIR EQUIPMENT RENTAL COMPANY	**JEDDAH-KSA**

EQUIPMENT DETAILS:	**DIESEL GENERATOR**
MANUFACTURER	**VARADA**
Y.O.M	**2025**
MODEL NO.	**VEPL-500-CDP**
SERIAL NO.	**VEPL/2025-26/22**
RATED POWER	**500KVA**
OWNER NO.	**SG-1189-500**
STICKER NO.	**01091**
INSPECTION/TEST PERFORMED	
RELEVANT STANDARD	**BS 5000: PART 3**
THOROUGH VISUAL	**YES**
FULL FUNCTIONAL TEST	**YES**

TRUE UNION VALUE ARABIA

Date of Last Examination	**Next Examination Due On**
Unknown	**16-02-2027**

Reason for Examination :	Installation: ☐	6 Monthly: ☑	12 Monthly: ☐	Exceptional Circumstance: ☐ (Alteration or Repair)

Particular of any tests carried out as part of examination: A thorough visual and functional

IS THIS EQUIPMENT FIT FOR ITS PURPOSE: Yes

*Certificate becomes invalid, if any alteration/major repair/modernization made on the Equipment in which case it must be re-examined and re-tested.

THIS IS TO CERTIFY THAT the Undersigned, a competent representative, did, attend to examine this equipment in accordance to the aforementioned standard to ascertain its safe working load and that the examination indicated that the said equipment has no indigenous injury or sighted deformation and the safe working load of the said equipment as either identified or test proof loaded is shown. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, implementation of our remarks & recommendations and qualified operators employed

Authorized Name: **SANTOSH INGALE** Surveyor's Name: **HISSAM**

Authorized Signature: Surveyor's Signature:

شركة ترو يونيون فالو أرابيا س.ت: ٧٠٥٠٩٧٤٩٧٦ TUV Arabia TRUE UNION VALUE ARABIA C.R. : 7050974976 TRUE UNION VALUE ARABIA CO.

This certificate is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, supplier, repairer or operator of any warranty, express or implied, and True Union Value Arabia liability shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall True Union Value Arabia not their Engineer be liable for any injury or damage to any person or occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than such defects ascertainable by normally accepted standards and only those items actually inspected by True Union Value Arabia and which are covered only by this certificate. Any person not a party to the contract pursuant to which this document is delivered may not assert claim against True Union Value Arabia for any liability arising out of errors or omissions which may be contained in said document and in connection with any activities for which it may provide. This certificate shall not be reproduced except in full without the approval of True Union Value Arabia.

Disclaimer: This certificate is issued subject to the observation made at the time of inspection. The company (True Union Value Arabia) will not be held liable for any damage/losses associated to th equipment/material.

Annex to Certificate of Test and Thorough Examination

Certificate No.: TUV-191-26-C1 **Date of Inspection:** 17-08-2026

Documentation	A	B	C	REMARKS
Equipment manufacturer's instruction & operational Manual & last test report/certificate/manufacturing details available	✓			
Visual & Functional Test				
Pressure Gauges	✓			
Generator Fuel Tank	✓			
Radiator	✓			
Battery	✓			
Corrosion	✓			
Lubrication	✓			
Support	✓			
Paint / Structure & Surface	✓			
Pipe Connections (Supports)	✓			
Working Environment	✓			
Foundation / Footing & Anchorage	✓			
Auto start	✓			
Valves	✓			
Exhaust System	✓			
Casing	✓			
Attachment	✓			
Fittings	✓			
Oil Level	✓			
Area House Keeping	✓			
Power Cable & Wiring Condition	✓			
General Condition	✓			

A – Satisfactory **B** – Not Satisfactory **C** – Not Applicable

RECOMMENDATION / REMARKS:

AT THE TIME OF INSPECTION, THE EQUIPMENT WAS FOUND SATISFACTORY.

Surveyor's Name : HISSAM **Surveyor's Signature :**

شركة ترو يونيون فالو أرابيا س.ت: ٧٠٥٠٩٧٤٩٧٦ TUV Arabia TRUE UNION VALUE ARABIA C.R. : 7050974976 TRUE UNION VALUE ARABIA CO.