Head Office Address:
ALLIANCE INFINITE LLC 5900 BALCONES DRIVE STE
4147 AUSTIN TEXAS 78731 USA. **T**: +1 979-328-1759
Bahrain Office Gems Tower, Hidd, Bahrain
KSA Office: Al Mergab Tower, 9th floor 9b, Jubail, KSA
E: info@allianceinfinite.com w : allianceinfinite.com

ALLIANCE INFINITE
INSPECTION TRAINING & CERTIFICATION

التحالف اللانهائي
ALLIANCE INFINITE

REGISTERED CERTIFICATE OF LOAD TEST & THOROUGH EXAMINATION OF A MOBILE ELEVATING WORK PLATFORM

Time Sheet No: 32058/ JO-24753 Sticker- **38395** **Certificate No:AI-CERT-MU-00558**

Name & Address of the Owner of the MEWP **SUDHIR RENTALS., KSA**			Date of Inspection **16/05/2026**	
Name & Address of the Maker of the MEWP **ZHEJIANG DINGLI MACHINERY CO. LTD**			Location of Inspection **AIRPORT - JEDDAH**	
Type of MEWP **Electrical Battery Powered Mobile Elevating Working Platform (Scissor Lift)**			Ref. Standard **BS EN 280-2013-A1-2015, BS 8460-2005 Procedure NO.: AI-IP-041, SASO GSO EN 280**	
Date of Previous Inspection: **AI STICKER # 17656** **Dated: 07/12/2025**			Date of Previous Load test: **AI STICKER # 17656** **Dated: 07/12/2025**	
Date of Manufacture of MEWP **2024**	Maker's Serial No of MEWP **JPAC024F03329**	Model No: **JCPT1614AC**	Owner's ID/Reg No: **SD16ESL-1513**	

In the case of the MEWP with variable operating radius, the safe working load at various radii shall be given. Test loads at various radii should be given in column (iii) and in the case of a safe working which has been calculated without the application of a test load, "NIL" should be entered in that column. 2200 lbs = 1 Tonne ➢ **Max Working Height : 15.7 m** ➢ **Max. Platform Height : 13.7 m** ➢ **Max Wind Speed : 12.5 m/s** **Next Examination Due**: **15/11/2026** Or after any repair or Alteration of the Manlift Configuration. **Next Test Due**: **15/11/2026** Or after any repair or Alteration of the Manlift Configuration.	(i) Platform Height (m)	(ii) Working Height (m)	(iii) Test Load (Kg)	(iv) S.W.L. (Kg)
	13.7 m Platform Height	**15.7 m Working Height**	**250 kg**	**250 kg (2 P + tools)**

Remarks:
- The operator SHALL properly inspect the above-mentioned equipment for any relevant defects or performance malfunctioning in daily bases and ensure that emergency lowering system is functional.
- Only a qualified and certified operator shall operate the MEWP
- Manufacturer instruction SHALL be followed.
- Certificate will be null and void, in case of any alteration or/and major repair.

Equipment used: **NA**	**Equipment was found SATISFACTORY at the time of examination.**
In the case of a MEWP with a derricking jib or jibs, the maximum angle at which the jib may be worked. **N.A.**	Defects noted and alterations or repairs required before the MEWP is put into service (if none enter 'NONE') **NONE**

THIS IS TO CERTIFY THAT the Undersigned, a competent inspector, did, attend the site to examine by surface inspection and witness testing to ascertain that this Equipment, its machinery, gears, lifting appliances, structural supports/fixtures and associate apparatus have withstood the functional testing, if herein applied, without injury or permanent deformation to the equipment. This is safe for its Equipment's intended use within the limits specified providing there is continuous maintenance applied and qualified operators are employed.

Liability – the client or his assignee or supervisor in interest agrees to indemnify and hold harmless Alliance Infinite from and against any claims, demands, lawsuits, or actions for damages, including legal fees to persons and/or property tangible, intangible or otherwise which may be brought against Alliance Infinite incidental to, arising out of or in connection wit the work to be done, services to be performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of Alliance Infinities directors, officers, employees or sub-contractors.
Under no circumstances whatsoever shall Alliance Infinite be liable for any injury or damage to any person or property occurring because of any defect in all design, materials, machinery, equipment or other items which it is the responsibility of Alliance Infinite to inspect under the terms specified hereunder. Nothing herein contained shall be deemed to relieve any seller, or manufacturer of its warranties, express or implied.
In the event, Alliance Infinities proven negligent in any respect, the liability of, Alliance Infinite agents, employees, and subcontractors for proprietors' claims shall not exceed the greater of US$ 1,000 or five (5) times the total compensation paid to Alliance Infinite for the work. The proprietor shall save, defend and hold Alliance Infinite harmless against more than US $ 1,000 or five (5) times the total compensation paid to Alliance Infinite LLC and Group of companies

Scan to verify

Head Office Address:
ALLIANCE INFINITE LLC 5900 BALCONES DRIVE STE
4147 AUSTIN TEXAS 78731 USA. **T**: +1 979-328-1759
Bahrain Office Gems Tower, Hidd, Bahrain
KSA Office: Al Mergab Tower, 9th floor 9b, Jubail, KSA
E: info@allianceinfinite.com w : allianceinfinite.com

CHECKLIST FOR MOBILE ELEVATING WORK PLATFORM

Time Sheet No: 32084/ JO-24753 Sticker- **38395** **Certificate No:AI-CERT-MU-00558**

SECTION	NEEDED CORRECTIONS (if any) DEFECTS NOTED	CLEARANCE DATE	INITIAL
Duty Chart / Operation Manual	**Satisfactory**		
ID on Controls / Panel	**Satisfactory**		
Boom Sections	**NA**		
Personnel Platform	**Satisfactory**		
Hydraulic System	**Satisfactory**		
Main Hydraulic Motor	**Satisfactory**		
Swing Machinery	**NA**		
Turntable Bearing	**NA**		
Tyres	**Satisfactory**		
Electrics	**Satisfactory**		
Horn / Motion Audible Alarm	**Satisfactory**		
D.C. Motor Unit – Carrier	**Satisfactory**		
Ground / Platform Controls	**Satisfactory**		
Power Train	**Satisfactory**		
Safety System / Markings	**Satisfactory**		
Fire Extinguishers	**Satisfactory**		
Maintenance	**Satisfactory**		
General Condition	**Satisfactory**		
Equipment model is not exceeding 15 Years from the date of Manufacturer Year not including current year.	**Satisfactory**		
NOTE: NILL			

THIS IS TO CERTIFY THAT the Undersigned, a competent inspector, did, attend the MEWP site to examine by surface inspection and witness testing to ascertain that this MEWP, its machinery, gears, lifting appliances, structural supports/fixtures and associate apparatus have withstood the load testing, if herein applied, without injury or permanent deformation to the MEWP. This MEWP is safe for its intended use within the limits specified providing there is continuous maintenance applied and qualified operators employed.

.

Inspected by: Muhammad Awais Alam
Inspection Engineer

Issue Date: **16/05/2026**

Stamp

Approved by: Sheikh Mohammad Ismail
Technical Manager

Liability – the client or his assignee or supervisor in interest agrees to indemnify and hold harmless Alliance Infinite from and against any claims, demands, lawsuits, or actions for damages, including legal fees to persons and/or property tangible, intangible or otherwise which may be brought against Alliance Infinite incidental to, arising out of or in connection wit the work to be done, services to be performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of Alliance Infinities directors, officers, employees or sub-contractors.
Under no circumstances whatsoever shall Alliance Infinite be liable for any injury or damage to any person or property occurring because of any defect in all design, materials, machinery, equipment or other items which it is the responsibility of Alliance Infinite to inspect under the terms specified hereunder. Nothing herein contained shall be deemed to relieve any seller, or manufacturer of its warranties, express or implied.
In the event, Alliance Infinities proven negligent in any respect, the liability of, Alliance Infinite agents, employees, and subcontractors for proprietors' claims shall not exceed the greater of US$ 1,000 or five (5) times the total compensation paid to Alliance Infinite for the work. The proprietor shall save, defend and hold Alliance Infinite harmless against more than US $ 1,000 or five (5) times the total compensation paid to Alliance Infinite LLC and Group of companies

Scan to verify