TUV Arabia
TRUE UNION VALUE ARABIA

ترو يونيون فاليو ارابيا
TRUE UNION VALUE ARABIA

CERTIFICATE

Date of Inspection: 21-10-2026

Of Thorough Visual and Functional Examination of Excavator

Certificate No.: TUV-450-26-C1 **Date of Issue: 21-10-2026**

Name and Address of the Owner:	Place of Inspection:
SUDHIR EQUIPMENT RENTAL COMPANY	**RIYADH - KSA**

EQUIPMENT DETAILS:	**EXCAVATOR**
MANUFACTURER	**SHANTUI**
YEAR OF MANUFACTURER	**2026**
MODEL	**SE220**
SERIAL NO (CHASIS NO)	**66SE22DKNS0010579**
TRAFFIC PLATE NO / OWNER NO.	**SEV22-033**
STICKER NO.	**01801**
INSPECTION/TEST PERFORMED	
RELEVANT STANDARD	**BS EN 474-5:2022**
THOROUGH VISUAL	**YES**
FULL FUNCTIONAL TEST	**YES**
Date of Last Examination	**Next Examination Due On**
Unknown	**20-10-2027**

Reason for Examination :	Installation: ☐	6 Monthly: ☐	12 Monthly: ☑	Exceptional Circumstance: ☐ (Alteration or Repair)
Particular of any tests carried out as part of examination: A thorough visual and functional				
IS THIS EQUIPMENT FIT FOR ITS PURPOSE: Yes				

*Certificate becomes invalid, if any alteration/major repair/modernization made on the Equipment in which case it must be re-examined and re-tested.

THIS IS TO CERTIFY THAT the Undersigned, a competent representative, did, attend to examine this equipment in accordance to the aforementioned standard to ascertain its safe working load and that the examination indicated that the said equipment has no indigenous injury or sighted deformation and the safe working load of the said equipment as either identified or test proof loaded is shown. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, implementation of our remarks & recommendations and qualified operators employed.

Authorized Name: **SANTOSH INGALE** Surveyor's Name: **RAJESH**

Authorized Signature: Surveyor's Signature:

This certificate is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to relieve any other owner, manufacturer, seller, supplier, repairer or operator of any warranty, express or implied, and True Union Value Arabia liability shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall True Union Value Arabia not their Engineer be liable for any injury or damage to any person or occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than defects ascertainable by normally accepted standards and only those items actually inspected by True Union Value Arabia and which are covered only by this certificate. Any person not a party to the contract pursuant to which this document is delivered may not make claim against True Union Value Arabia for any liability arising out of errors or omissions which may be contained in said document and in connection with any activities for which it may provide. This certificate shall not be reproduced except in full without the approval of True Union Value Arabia.

Disclaimer: This certificate is issued subject to the observation made at the time of inspection. The company (True Union Value Arabia) will not be held liable for any damage/losses associated to the equipment/material.

Annex to Certificate of Test and Thorough Examination

Certificate No.: TUV-450-26-C1 **Date of Inspection:** 21-10-2026

S/No	Description	Condition / Remarks
1	Equipment Documents	Satisfactory
2	Control lever marking	Satisfactory
3	Linkage & Attachment Fixing Pins / Locks	Satisfactory
4	Hydraulic Cylinders	Satisfactory
5	Stick and Boom Structure	Satisfactory
6	Track Chains and Pads / Wheels	Satisfactory
7	Sprockets / Idler Wheels / Track Links	Satisfactory
8	Turntable / Slewing assembly	Satisfactory
9	Hoses and Couplings	Satisfactory
10	Gauges in Cab	Satisfactory
11	Doors	Satisfactory
12	Wind Shield and Wipers	Satisfactory
13	Seat belt / Seat Bar	Satisfactory
14	Motion Warning Alarm / Horn	Satisfactory
15	Rotating Warning Light	Satisfactory
16	Reverse Alarm	Satisfactory
17	Operation Controls	Satisfactory
18	Electrical Cabling and Fittings	Satisfactory
19	Brakes	Satisfactory
20	Lights	Satisfactory
21	Manufacturer's manuals	Satisfactory
22	Capacity Labels	Satisfactory
23	Machine Guard	Satisfactory
24	Fire Extinguisher	Satisfactory
25	Housekeeping	Satisfactory
26	Hydraulic System	Satisfactory
27	Engine Compartment	Satisfactory
28	Spark Arrestor	Spark arrestor shall be fitted when operating in potentially explosive atmospheres, where required.
29	Painting/Corrosion / General Status - Visual	Satisfactory
30	Maintenance Status record	Satisfactory
31	Record of Major Alterations or Repair	None

RECOMMENDATION / REMARKS
At the time of inspection, the Equipment was found Satisfactory.

شركة ترو يونيون فالو أرابيا س.ت: ٧٠٥٠٩٧٤٩٧٦ TUV Arabia TRUE UNION VALUE ARABIA C.R. : 7050974976 TRUE UNION VALUE ARABIA CO.

Surveyor's Name: RAJESH **Surveyor's Signature:**

TRUE UNION VALUE ARABIA